

File No. NESIDS/45/2024-O/o UNDER SECRETARY(NESIDS)

Government of India

Ministry of Development of North Eastern Region

\*\*\*\*\*

Jodhpur Officer's Hostel,  
Pandara Parak, India Gate Circle  
Delhi-110066

Dated: 07.04.2025

**OFFICE MEMORANDUM**

**Subject: Minutes of the 55<sup>th</sup> meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 21.03.2025 at 11:30 AM.**

The undersigned is directed to refer to subject cited above and to forward herewith the minutes of the 55<sup>th</sup> meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 21.03.2025 at 11:30 AM under the Chairmanship of Secretary, Ministry of Development of North Eastern Region at Jodhpur Officers' Hostel, New Delhi- 110003 for information and necessary action, please.

Encl: As above.

*Mahipal*  
*07.04.2025*

(Mahipal Yadav)

Under Secretary to Government of India

Mail Id: mahipal.yadav@gov.in

**To:**

- i. Chief Executive Officer, NITI Aayog, New Delhi
- ii. Secretary, Ministry of Home Affairs
- iii. Foreign Secretary, Min of External Affairs, New Delhi.
- iv. Secretary, DPIIT, New Delhi
- v. Chief Secretaries of concerned NE States.
- vi. Secretary, North Eastern Council, Nongrim Hills, Shillong, Meghalaya
- vii. Principal Secretary (Planning), of all NE States
- viii. Dir (IFD), MDoNER
- ix. Sr. Technical Director (NIC), MDoNER with the request to arrange to upload the Minutes of the Meeting in Ministry's website

**Copy for information to:**

- i. PS to Hon'ble Minister, MDoNER
- ii. APS to Hon'ble MoS, MDoNER
- iii. Secretaries of the concerned Line Ministries/Departments



**Minutes of 55<sup>th</sup> meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 21.03.2025 at 11:30 AM under the Chairpersonship of Secretary, Ministry of Development of North Eastern Region**

The 55<sup>th</sup> meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI was held on 21.03.2025 at 11:30 AM under the Chairmanship of Secretary, MDoNER, through hybrid mode, to discuss the project proposals received from the State Governments of NER. List of the participants is at Annexure-I.

2. At the outset, the Secretary of Ministry of Development of North Eastern Region (MDoNER) and Chairperson of the Committee welcomed the participants and asked the Joint Secretary (Infrastructure), MDoNER to start the presentation. The Agenda-wise deliberations and decisions were taken as follows:

**Agenda No. I: Confirmation of the Minutes of the 54th EIMC of NESIDS(OTRI)**

The Minutes of the 54th Meeting were issued on 27<sup>th</sup> February, 2025. As there were no comments received from the State Government, therefore the Minutes of the last meeting were confirmed.

**Agenda II: Proposal for Approval of DPRs ( 07 projects) :**

S.No	State	Project Name	Deliberations	Decision
1	Assam	Smart Tech Enhancing Learning Technology Integration in Assam under NESIDS (OTRI) Scheme Phase-I (Rs. 44 Cr.)	It was conveyed that the DoSEL had supported all the 3 projects.  It was further conveyed that State Government had submitted additional information in response to the query earlier raised by the DoT.  The Representative of the DoT conveyed their support for all the 3 projects during the meeting. However, it was stated that the GP /Village wise	To be placed in Next EIMC
2	Assam	Smart Tech Enhancing Learning Technology Integration in Assam under NESIDS (OTRI) Scheme Phase-II (Rs. 43.52 Cr.)	LGD codes for all the schools being proposed under these 3 projects have not been provided by the State Government. The representative of the State Government informed that the requisite LGD codes have been submitted on the PVS portal on 20.03.2025.  The NITI Aayog asked the State Government to confirm whether there is any overlap of the schools being	To be placed in Next EIMC

My



3	Assam	Smart Tech Enhancing Learning Technology Integration in Assam under NESIDS (OTRI) Scheme Phase-III (Rs. 42.40 Cr.)	<p>proposed in this project with that of Samagra Shiksha and PM Shri schemes.</p> <p>In response, the representative of the State Government conveyed that there is no change in the number of schools proposed under Phase I and II of the project. However, there is a reduction of number of schools under the Phase-III of the project from 265 to 227 schools with cost being revised from Rs 42.40 cr to Rs 36.32 cr. The State Government confirmed that the revised DPR of the Phase III project has been uploaded on the portal and that there is no duplication of Schools with any other schemes.</p> <p>The Committee asked the DoT to examine the information shared by the State Government and submit its final comments with respect to all 3 projects at the earliest. The committee further asked the Programme Division to examine the revised DPR, and NITI Aayog to upload their comments with regards to all 3 DPRs at the earliest.</p>	To be placed in Next EIMC
4	Manipur	Development of allied infrastructure in Sainik School, Imphal (Rs. 22.80 Cr.)	<p>It was conveyed that M/o Defence has supported the project on 05.03.2025 and comments of DoSEL and NITI Aayog were awaited.</p> <p>During the meeting DoSEL conveyed their support and informed that since Sainik Schools are run by MoD hence they have no comments to offer.</p> <p>Representative of NITI Aayog stated that Sainik schools are run by society under MoD. It is a joint venture of State Govt and Govt of India. Admissions are made through all India entrance exam. Therefore, the project does not seem to exclusively benefit the North Eastern State.</p> <p>The Programme Division informed that a similar project has been sanctioned under NESIDS in Arunachal Pradesh. It</p>	To be placed in Next EIMC

my



			<p>was further informed that the NITI Aayog had supported the project at the concept note stage.</p> <p>The Committee asked NITI Aayog to upload their comments on the PVS Portal at the earliest.</p>	
5	Mizoram	<p>Strengthening of Transmission and Transformation system for Sustainable Power Supply (Rs. 48.87 Cr.)</p>	<p>It was conveyed that the M/o Power had supported the project on 19.02.2025. However, the comments were awaited from the NITI Aayog since 16.01.2025.</p> <p>During the meeting, the NITI Aayog stated that the project seems to be commercially viable and asked whether this project can be undertaken in PPP mode or can be executed by PSUs .</p> <p>The Committee asked the NITI Aayog to upload their comments on the PVS Portal at the earliest.</p>	To be placed in Next EIMC
6	Sikkim	<p>Medical Equipment, Fixtures and Furnishing for the upcoming 500 bedded District Hospital at Namchi (Rs. 147.00 Cr.)</p>	<p>It was conveyed that the MoHFW and NITI Aayog had supported the project with certain comments.</p> <p>The State Government had submitted compliance against the comments of NITI Aayog and MoHFW.</p> <p>The Programme Division intimated that the State Government has agreed to the removal of the ambulance component Rs 1.7 cr from the DPR. The State Government conveyed that it would comply with the recommendations of the report of the Committee on modalities for procurement and maintenance of Medical equipment of MoHFW.</p> <p>The representatives of MoHFW and NITI Aayog supported the project during the meeting.</p> <p>After detailed deliberations, the Committee decided to recommend the project at a cost of Rs 145.3 cr.</p>	Recommended for DPR approval at a cost of Rs 145.3 cr

4



7	Tripura	Development of Tourism Infrastructure in Four Islands in Dumbur Lake along with other facilities (Rs. 30.04 Cr.)	<p>It was conveyed that M/o Tourism supported the project on 27.01.2025.</p> <p>The representative of NITI Aayog during meeting conveyed that gap analysis on PM Gati Shakti portal has not been undertaken for this project He further conveyed that the KPI in quantifiable terms is not provided in the DPR.</p> <p>The representative of State Government conveyed that it will examine the comments of NITI Aayog and submit their response on receipt of the comments of NITI Aayog on the PVS portal.</p>	To be placed in Next EIMC
---	---------	---	--	---------------------------

**Agenda III: Proposal for In principle Approval ( 07 projects):**

S. No.	State	Name of Project	Deliberations	Decision
1	Manipur	Establishment of College of Nursing of Jawahar Lal Nehru Institute of Medical Sciences in Manipur (Rs. 49.97 Cr.)	<p>It was conveyed that MoHFW supported the project on 20.02.2025. It was further conveyed that State Government had submitted the reply against the comments of NITI Aayog</p> <p>Representative of the NITI Aayog during the meeting conveyed that gap analysis on PM Gati Shakti portal has not been provided for this project.</p> <p>The Committee asked the NITI Aayog to upload their comments on the portal at the earliest. The NITI Aayog was further advised to submit all the relevant comments pertaining to project concept paper/DPR in one go so that the delay in decision with regards to the selection/sanction of projects can be reduced.</p>	To be placed in next EIMC

*y*



2	Manipur	Enhancing Education in 211 Govt. Schools in Manipur using remote Training Infrastructure through Hub and Spoke Model (Rs. 46.69 Cr.)	<p>It was conveyed that State Government had replied to the observations of DoSEL on 25.02.2025 against which final comments of DoSEL were awaited</p> <p>It was further conveyed that NITI Aayog had requested the State Government to separately schedule a presentation on the proposal</p> <p>The Committee asked the DoSEL to submit their comments at the earliest. It was further requested that the State Government may organise a presentation for the NITI Aayog as sought by them at the earliest.</p>	To be placed in next EIMC
3	Mizoram	New Construction of Urban Primary Health Centre Chawlhmun 2024 UPHC Mizoram (Rs. 5.08 Cr.)	<p>It was conveyed that MoHFW has supported the project on 07.03.2025</p> <p>It was further conveyed that the State Government had submitted the reply against the comments of NITI Aayog on 05.03.2025. However the final comments of NITI Aayog were awaited.</p> <p>Representative of the NITI Aayog conveyed that they would submit their comments soon after examining the proposal.</p> <p>The Committee asked the NITI Aayog to submit their comments at the earliest.</p>	To be placed in next EIMC
4	Mizoram	Construction of 100 Bedded District Hospital at Serchhip Mizoram (Rs. 50.00 Cr.)	<p>It was conveyed that MoHFW had supported the project on 13.02.2025</p> <p>It was further conveyed that the State Government had submitted the reply against the comments of NITI Aayog on 11.03.2025. However the final comments of NITI Aayog were awaited</p> <p>The Committee asked the NITI Aayog to submit their comments at the earliest..</p>	To be placed in next EIMC

My



5	Mizoram	<p>Sports Infrastructure Development in Mizoram</p> <p>(Rs. 38.40 Cr.)</p>	<p>It was conveyed that D/o Sports had supported the project on 20.01.2025</p> <p>It was further conveyed that the comments from the NITI Aayog were awaited since 09.01.2025.</p> <p>Representative of the NITI Aayog conveyed that they would submit their comments soon after examining the proposal.</p> <p>The Committee asked the NITI Aayog to submit their comments at the earliest</p>	To be placed in next EIMC
6	Nagaland	<p>Establishment of Helipads for Enhanced Helicopter Service Connectivity in Nagaland</p> <p>(Rs. 25 Cr.)</p>	<p>It was conveyed that the MoCA had supported the project on 20.03.2025</p> <p>It was further conveyed that the comments from NITI Aayog were awaited since 24.01.2025.</p> <p>During the meeting, representative of the NITI Aayog conveyed that the State Government had not submitted the Annexure B as prescribed in the NESIDS(OTRI) guidelines, for the project.</p> <p>The Committee asked the NITI Aayog to upload their comments at the earliest and asked the State government to furnish reply to the said comments accordingly.</p>	To be placed in next EIMC
7	Tripura	<p>Implementation of Education at Infrastructure related to IT projects in 425 schools across Tripura</p> <p>(Rs. 49.13 Cr.)</p>	<p>It was conveyed that State Government had provided additional information as sought by DoSEL on 03.03.2025 against which the comments from DoSEL were awaited.</p> <p>It was further conveyed that the comments from NITI Aayog were awaited since 10.02.2025.</p>	To be placed in next EIMC

g



			The Committee asked DoSEL and NITI Aayog to submit their comments at the earliest.	
--	--	--	--	--

**Agenda-IV: Proposal for Change of Scope Approval (01 projects):**

S. No.	State	Name of Project	Deliberations	Decision
1	Mizoram	Development of Village based Eco- Tourism at Khamrang in Mizoram (Rs. 8.00 Cr.)	<p>It was informed that the project was sanctioned for Rs. 8.00 crore on 19.04.2022 by MDoNER under NESIDS.</p> <p>The State Govt. of Mizoram had submitted a Change of scope proposal under NESIDS (OTRI).</p> <p>M/o Tourism had supported the proposal on 16.01.2025.</p> <p>The NITI Aayog had sought additional comments on 19.02.2025 to which the State Government had submitted their response on 19.03.2025.</p> <p>The Committee asked the NITI Aayog to expedite the submission of their comments.</p>	To be placed in next EIMC

**Agenda-V: Proposal for Condonation of Delay Approval ( 03 Project)**

S. No.	State	Name of Project	Deliberations	Decision
1	Assam	Mahapurush Shri Shri Madhav Deb Kalashetra at Dhekia Khowain, Jorhat	It was informed that Administrative & Financial Sanction(AFS ) for the project was issued on 02.07.2013 at a total cost of	Recommended for condonation of Delay

*my*



		<p>District" in Assam under NLCPR.</p> <p>(Rs. 22.51 Cr.)</p>	<p>Rs.22.51 crore, restricting the funding from M/o DoNER to Rs. 20.26 crore only.</p> <p>As per para 2(C) of the AFS, the work was to be awarded within 3 months from the date of sanction.</p> <p>However the Work was awarded on 17.03.2015.</p> <p>The SLEC had recommended the condonation of delay of the work orders on 26.12.2024.</p> <p>After detailed deliberations, the Committee recommended to condone the delay in award of work order for the project.</p>	
2	Assam	<p>Tinsukia Town Water Supply Phase - III</p> <p>(Rs. 27.19 Cr.)</p>	<p>It was informed that the Administrative &amp; Financial Sanction(AFS) for the project was issued on 01.03.2019 at a total cost of Rs. 27.19 crore. However, the work was awarded on 31.12.2019 after a delay of more than 6 months stipulated period within which the work order was to be issued.</p> <p>The State Government informed that the issuance of work order had been delayed due to delay in opening of budget sub-heads for approval of AA and due to non submission of Security deposits by the bidder</p> <p>The SLEC had recommended the condonation of delay of the work orders on 19.03.2025.</p> <p>After the deliberations, Committee recommended to condone the delay in award of work order for the project.</p>	<p>Recommended for condonation of Delay</p>

*M*



3	Manipur	<p>Infrastructure Development in and around the Polo Ground at Ibudhou Marjing, Heingang, Imphal East (Rs. 30.4 Cr.)</p>	<p>It was informed that the revised Administrative &amp; Financial Sanction (AFS) for the project was issued on 21.02.2024 at a total cost of Rs. 30.40 crore.</p> <p>However, the work order was issued on 14.11.24, after a delay of more than six months after the issuance of the Administrative Financial Sanction (AFS).</p> <p>The reason for the delay as stated by the State Govt. was that the Model Code of Conduct for Lok Sabha Election in the State was announced on 16.03.2024 and Lifted On 06.06.2024, Interrupted Internet service due to ongoing Ethnic Clashes in the State allowed for submission of bids etc.</p> <p>The SLEC had recommended the condonation of delay of the work order on 03.03.25.</p> <p>After the deliberations, Committee recommended to condone the delay in award of work order for the project.</p>	Recommended for condonation of Delay
---	---------	--	---	--------------------------------------

**Agenda-VI: Proposal for Proposal for Fore-Closure (07 project):**

S. No.	State	Name of Project	Deliberations	Decision
1	Arunachal Pradesh	<p>Construction of road from Noklak to Thonoknyu via Sanglao in Nagaland (Rs. 22.49 Cr.)</p>	<p>It was informed that the project was sanctioned on 27.03.2009 for an approved cost of Rs. 22.49 cr. The amount released towards the project was Rs. 15.76 cr.</p> <p>The project had been recommended for foreclosure on as is where is basis by SLEC of Nagaland.</p>	Recommended for foreclosure on as is where is basis

ny



			<p>The project was inspected by Er. Pallav Jyoti Sarmah on 09.12.2024 and he had reported an outcome score 5. It had further been reported that 80.09% of the road had been physically completed and operational and that the State Govt. decided to upgrade the existing road to double-lane road under state plan. The road had already been widened to double-lane specification. As such, the contractor stopped all further works under NLCPR to avoid duplication.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project on as is where is basis.</p>	
2	Arunachal Pradesh	Construction of road from Chambang to Phaa (30 km), Phase 1 (Rs. 11.79 Cr.)	<p>It was informed that the project was sanctioned on 23.12.2010 for an approved cost of Rs. 11.79 cr. The amount released towards the project was Rs. 4.24 cr.</p> <p>The project had been recommended for foreclosure on as is where is basis by SLEC of Arunachal Pradesh.</p> <p>The project was inspected by Shri. Rishanlang Ryndong on 12.11.2024 and he had reported an outcome score 6. It had further been reported that the Bituminous road had been completed by the RWD in 2018.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project on as is where is basis.</p>	Recommended for foreclosure on as is where is basis
3	Arunachal Pradesh	Construction of road from 168 km point of Roing-Anini BRTF road to Echigo village	<p>It was informed that the project was sanctioned on 17.09.2013 for an approved cost of Rs. 18.61 cr. The</p>	Recommended for foreclosure on as is where is basis

My



		(12km) in Dibang Valley District (Rs. 18.61 Cr.)	<p>amount released towards the project was Rs. 15.76 cr.</p> <p>The project had been recommended for foreclosure on as is where is basis by SLEC of Arunachal Pradesh.</p> <p>The project was inspected by Mr. Binayak Sen, Civil Engineering Expert on 17.02.2025 who reported an outcome score of 7.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project on as is where is basis.</p>	
4	Arunachal Pradesh	<p>Construction of Road from Rayung to Rungte Rite via Deby Tudbath Patey Phalap and Gang (30km) Phase-I (0.00 to 10.00km)</p> <p>(Rs. 12.44 Cr.)</p>	<p>It was informed that the project was sanctioned on 27.12.2013 for an approved cost of Rs. 12.44 cr. The amount released towards the project was Rs. 8.20 cr.</p> <p>The project had been recommended for foreclosure on as is where is basis by SLEC of Arunachal Pradesh. The project was inspected by Mr. Binayak Sen, Civil Engineering Expert on 19.02.2025 who reported an outcome score of 2. During the site inspection on February 19, 2025, it was observed that the project's actual progress stood at approximately 30% only. No bitumen work was found on the pavement, though some Water Bound Macadam (WBM) work appeared to had been undertaken.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project with full refund of amount released.</p>	Recommended for foreclosure with full refund of amount released

My



5	Arunachal Pradesh	Construction of District Sports Complex at Jhagrapar in Dhubri District (Rs. 3.77 Cr.)	<p>It was informed that the project was sanctioned on 10.02.2008 for an approved cost of Rs. 3.77 cr. The amount released towards the project was Rs. 1.66 cr.</p> <p>The project had been recommended for foreclosure on as is where is basis by SLEC of Arunachal Pradesh.</p> <p>The project was inspected by Ms. Aarti Khyriemmujat on 12.11.2024 who reported an outcome score of 5. It was further reported that the work such as land development, boundary wall of length approximately 2000 Sq. ft. and 2 of iron gates was carried out. Also, complex consists of the office, Cricket pitch which was in a good condition was being constructed by the Association from their own fund.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project on as is where is basis.</p>	Recommended for foreclosure on as is where is basis
6	Meghalaya	Reconstruction of bridges on Kherapara to Dekubazar (Br.No.2/5, 5/3 & 10/2) (Rs. 8.52 Cr.)	<p>It was informed that the project was sanctioned on 02.02.2010 for an approved cost of Rs. 8.52 cr. The amount released towards the project is Rs. 7.04 cr.</p> <p>The project had been recommended for foreclosure on as is where is basis by SLEC of Meghalaya.</p> <p>The project was inspected by Mr. Midley B M Lyngdoh, Executive Engineer (C), T&amp;C, NEC on 10.03.2025 who reported an outcome score of 6. It was further reported that the completed Bridges (2 Nos.) were</p>	Recommended for foreclosure on as is where is basis

*y*



			<p>serving their intended purpose to provide seamless connectivity to villages along the road. Conversion of the then semi-permanent existing timber bridges to RCC permanent structures had greatly improved the load carrying capacity.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project on as is where is basis.</p>	
7	Assam	<p>Constn. of Br.No. 28/1 on Dehang Road over thajuwari Nala &amp; Langlodisa Nala (PWD Roads Haflong Division)(NC Hills) (Rs. 3.55 Cr.)</p>	<p>It was informed that the project was sanctioned on 30-03-2009 for an approved cost of Rs. 3.55 cr. The amount released towards the project was Rs. 0.93 cr.</p> <p>The project had been recommended for foreclosure with full refund of amount released by the SLEC of Assam.</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project with full refund of amount released.</p>	Recommended for foreclosure with full refund of amount released

3. It was conveyed to the State Governments of NER to submit the project proposals against their normative balance outlays at the earliest as these outlays are valid till 31<sup>st</sup> March, 2026. The balance outlay of the State governments for NESIDS (OTRI) is summarized below:

(all figures in Rs cr.)

Sr No.	State	Outlay till 31.03.2026	AFS issued after 01.04.2022		DPR Approved after 01.04.2022 but AFS not issued		In-principle Approved after 01.04.2022 but DPR not approved		Balance Normative allocation	Shelf of projects	Liability of ongoing projects
			No.	Amount (₹ in Cr.)	No.	Approved Cost (₹ in Cr.)	No.	Approved Cost (₹ in Cr.)			

ny



1	Arunachal Pradesh	495.75	6	297.49	0	0	1	20	178.26	0.00	430.49
2	Assam	1054.50	3	926.89	0	0	3	129.92	-2.31	0.00	1387.44
3	Manipur	378.83	3	193.78	0	0	3	87.67	97.38	96.66	313.49
4	Meghalaya	408.44	3	174.66	0	0	1	46.5	187.28	0.00	281.70
5	Mizoram	395.53	4	76.29	0	0	5	160.11	159.13	111.51	117.95
6	Nagaland	386.42	1	24.46	0	0	1	20	341.96	96.50	105.74
7	Sikkim	248.25	0	0	0	0	2	167	81.25	0.00	51.76
8	Tripura	428.18	3	89.76	1	57.28	6	227.6	53.54	49.13	305.47
	<b>Total Outlay</b>	<b>3795.91</b>	<b>23</b>	<b>1783.3</b>	<b>1</b>	<b>57.28</b>	<b>22</b>	<b>858.8</b>	<b>1096.49</b>	<b>353.80</b>	<b>2994.04</b>

4. It was further communicated to the State Government that the expenditure plan shared by the State government for the period from November 2024 to March 2025 is in general on the lower side in respect of all the NER States. Projected expenditure as per the physical progress of projects on 01.11.2024 and on the basis of the age of the project were conveyed to the State governments. State Governments were requested to expedite the progress of ongoing works and submit the demand requests to the Ministry through the Poorvottar Vikas Setu portal. The summary of ongoing projects under NESIDS (OTRI) is provided below:

(all figures in Rs cr.)

S.No	State	Ongoing		Total Amt. spent on ongoing projects	Amt. yet to be spent on ongoing (Ongoing Sanctioned Cost - Ongoing expenditure)	Expenditure upto March 2025 (Ongoing)	State's expenditure plan (Nov 2024 to March 2025)	Projected expenditure as per physical progress of Project	Projected expenditure plan as per age of project (Nov 2024 to March 2025)
		No.	Amt.	Amt.	Amt.	Amt.	Amt.	Amt.	Amt.
1	Arunachal Pradesh	62	1209.51	779.02	430.49	117.3	40.3	129.39	251.95
2	Assam	169	2638.77	1251.34	1387.44	131.82	328	393.15	620
3	Manipur	49	679.28	365.79	313.49	23.13	57.95	95.33	255.93
4	Meghalaya	36	917.58	635.88	281.7	122.39	102.5	33.36	162.91

*y*



5	Mizoram	25	492.17	374.22	117.95	57.17	28.88	25.71	77.2
6	Nagaland	28	475.88	370.14	105.74	77.61	68.15	70.94	141.34
7	Sikkim	12	200.31	148.55	51.76	16.45	5.93	10.51	53.48
8	Tripura	30	758.33	452.86	305.47	51.07	26.58	168.98	307.74
9	Other	0	0	0	0	0	0	0	0
	<b>Total</b>	<b>411</b>	<b>7371.84</b>	<b>4377.8</b>	<b>2994.04</b>	<b>596.94</b>	<b>658.29</b>	<b>927.37</b>	<b>1870.55</b>

5. The Committee reiterated that the State Government while submitting the new project proposals under NESIDS (OTRI) should provide the details regarding operationalization, maintenance and sustainability of the project along with all statutory clearances as per Annexure-B for Concept Notes and Annexure-C for DPRs, as per the guidelines of NESIDS (OTRI) issued vide No. NESIDS/4/20202-US(NLCPR) dated 21.08.2023.

6. Further, all the Project proposals, whether it is a Concept Note or DPR, the same is to be uploaded on the Poorvottar Vikash Setu Portal by the concerned agencies posing the projects which has already started functioning, and all ancillary processes starting from uploading of projects to sanction will be done through this portal.

7. All concerned Line Ministries and NITI Aayog were requested to expedite their comments for the project proposals those are being forwarded to them and furnish the same on time so that final decisions can be taken in the meetings without further delaying the process.

Lastly, the meeting ended with a vote of thanks to the Chair.

\*\*\*\*\*



**Annexure-I****List of Participants**

**55<sup>th</sup> meeting of EIMC of NESIDS(OTRI) held on 21<sup>st</sup> March, 2025 at 11:45 AM in Conference Room at Jodhpur Hostel Pandara Park, New Delhi-110003**

Sl. No.	Organization	Officers attended
1	Members Of The EIMC Of NESIDS(OTRI)/Their Representatives	Shri Chanchal Kumar, Secretary, MDoNER – In Chair Shri Manish Kumar Gupta, Chief Secretary, Govt. of Arunachal Pradesh, on VC Shri Prashant Kumar Singh, Chief Secretary, Govt. of Manipur, on VC Shri. D.P. Wahlang, Chief Secretary, Govt. of Meghalaya, on VC Shri R. Telang, Chief Secretary, Govt. of Sikkim, on VC Shri Shantanu, Joint Secretary, MDoNER
2	Govt. Of Arunachal Pradesh	Shri RK Sharma Secretary, Planning, on VC Shri Golo Tagar, EE, on VC
3	Govt. of Assam	Shri Akash Deep, Principal Secretary, BTR Assam Shri Amit Upadhyay, Consultant, BTC Shri Aditya Bansal, Consultant, Fortress Infracon Shri Ajam Agrawal, Executive Director, Fortress Infracon
4	Govt. of Manipur	Shri Sumant Singh, Commissioner, Health, on VC Shri Devesh Deval, Commissioner (Tourism), on VC Shri Naorem Praveen Singh, Secretary (YAS/Education-S), on VC Shri Neilenthang Telien, Special Secretary (Planning), on VC Ms. Pooja Elangbam, Director (Tourism), on VC Dr. Y. Suraj, Joint Secretary (Health), on VC Shri Khs. Umananda Singh, Director (YAS), on VC Shri Ng. Bhogendra Meitei, Director (Education-S), on VC Dr. ChamboGonmei, Director (Health), on VC Shri A Rajiv, Principal, Sainik School, on VC Ms. N. Kulkarani Devi, Director (Planning), on VC Ms. R.K. Radhesana Devi, Joint Director (Planning), on VC
5	Govt. Meghalaya	Shri B.W. Phira, Secretary PWD (R&B), on VC



		Shri A.M. Kharmawphlauj, CE(NH) PWD(Rds), on VC
		Smt. N.A. Lyngdoh, ACE, (Rds), NEC, on VC
		Shri. K. Hynniewta, Joint Secretary, Planning, on VC
6	Govt. of Mizoram	Shri H Lalengmawia, Commissioner & Secretary, H&FW Dept., on VC
		Shri Lalmalsawma Pachuau, Secretary, Planning Dept., on VC
		Dr. Lalrozama, Commissioner & Secretary, Tourism Dept., on VC
		Shri Lalitlanthanga, Chief Engineer, Power & Electricity Dept., on VC
		Smt. R. Lalrodingi, Director, Tourism Dept., on VC
		Dr Lalawmpuia Chhangte, Joint Director, DHS, on VC
		Dr Ruth Lalmuanpuii, Joint Director, DHME, on VC
		Shri Henry C Lalrawnkima, Secretary, MSSC, on VC
		Shri Malsawmdawngliana, Joint Secretary, Power & Electricity Dept., on VC
		Shri Kaphmingliana, EE, PWD, on VC
		Smt. Biakthansangi Hrahsel, Deputy Adviser-cum-Deputy Secretary, Planning Dept., on VC
		Smt. B Vanlalruati, Economist-cum-Under Secretary, Planning Dept., on VC
		Shri H Lalengzauva, Research Officer, Planning Dept., on VC
7	Govt. of Nagaland	Shri. Y. Kikheto sema, IAS Principal secretary, on VC
		Shri. Kesonyu Yhome, IAS Commissioner Secretary, on VC
		Shri. Robert Longchari, Secretary, on VC
		Smti. Vilhouhunuo sachu, Jt Development commissioner, on VC
		Er. Swarai Meru, Chief engineer R&B, on VC
8	Govt. of Sikkim	Shri P Verma, Commissioner cum Secretary, Health & FW Department, on VC
		Shri R Chewang Bhutia, Secretary, Planning & Development Department, on VC
		Shri M Bharani Kumaar, Secretary, Health and FW Department, on VC
		Shri Y Gautam, PCE, Buildings & Housing Department, on VC
		Shri Rakesh K Sundas, CE, Health & FW Department, on VC
		Shri Jigme Basi, Addl Secretary, Planning & Development Department, on VC



		Shri Palden Wangdi, Addl CE, Buildings & Housing Department, on VC
		Shri G Poudyal, SE Health & FW Department, on VC
		Shri Passang T Bhutia, JD/PO, Planning & Development Department, on VC
9	NITI Aayog	Mohd. Zubair Ali Hashmi, Director, on VC
10	Ministry of External Affairs	Shri Hermon Kujur, Under Secretary, on VC
11	Department for Promotion of Industry & Internal Trade	Shri Sher Singh Meena, Under Secretary, on VC
12	Ministry of Home Affairs	Shri Rajesh Kumar Singh, Under Secretary, on VC
13	Ministry of Textiles	Shri Nipun Pandey, Joint Dev. Commissioner, on VC
14	Ministry of Tourism	Shri Pawan Tewatia, Under Secretary, on VC
15	Department of School Education & Literacy	Shri Tej Pal Singh, Under Secretary, on VC
16	Ministry of Civil Aviation	Ms. Jyoti Prakash, Under Secretary, on VC
17	Ministry of Health and Family Welfare	Shri Ashutosh Agrawal, Under Secretary, on VC
18	Ministry of Agriculture and Farmers Welfare	Shri Sanjay Kumar, Under Secretary
19	Department of Sports	Shri O.P. Chanchal, Under Secretary, on VC
20	Ministry of Power	Shri Om Kant Shukla, Director (Trans), on VC
21	Ministry of DoNER	Shri Silabhadra Das, Deputy Secretary
		Shri Sandeep Verma, Deputy Secretary
		Shri Sunil Kumar Jain, Executive Engineer
		Shri Anil Kumar, Consultant
		Smt. Manjeet Gupta, Consultant