




सत्यमेव जयते

MONTHLY STATISTICS

REPORT ON PROGRESS OF ONGOING PROJECTS



Statistics Wing

Ministry of Development of North Eastern Region

October 2025

CONTENTS

Chapter No.	Particulars	Page No.
1	Executive Summary	2
2	State-wise and Scheme-wise Analysis of Ongoing projects Status:	3-19
2.1	Arunachal Pradesh	3-4
2.2	Assam	5-7
2.3	Manipur	8-9
2.4	Meghalaya	10-11
2.5	Mizoram	12-13
2.6	Nagaland	14-15
2.7	Sikkim	16-17
2.8	Tripura	18-19
Annexure	Metadata	20-21

EXECUTIVE SUMMARY

The Ministry of Development of North Eastern Region (DoNER) was constituted, first as a Department in 2001 and then as a Ministry in 2004, basically for better coordination between the State Governments of North Eastern Region and the Central Ministries/ Departments of Government of India. It is the only Ministry with a territorial jurisdiction and functions to coordinate the developmental efforts in the North Eastern Region (NER).

The Ministry is also implementing various Schemes for development of North East Region viz. North East Special Infrastructure Development Scheme (Roads)-NESIDS (Roads), North East Special Infrastructure Development Scheme Other Than Road- NESIDS(OTRI), Schemes of North Eastern Council (NEC), PM-DevINE scheme and Special Development packages (SDP).

Through its schemes, Ministry has taken up 3666 projects (as on 31st October 2025), details of which are as under:

(As on 31.10.2025)

Scheme	Total Projects taken so far*	Closed/ Completed Projects	Ongoing Projects
NESIDS-OTRI	1585	1211	374
NESIDS-ROADS	111	46	65
PM-DevINE	43	3	40
Scheme of NEC	1810	1281	529
Special Packages	117	78	39
Total	3666	2619	1047

*Inclusive of Central Agency Projects


Projects pertain to different developmental sectors, viz. education, health, road, power, tourism etc. Assam is having highest number (266) of Ongoing Projects followed by Manipur (119). Amongst the Schemes, Scheme of NEC is having maximum number of Ongoing Projects (529) as on date.

A total of 297 Ongoing projects (worth Rs. 4555.21 crore) of the overall Ongoing Projects has achieved 100% Physical Progress and out of this, 56 projects (including Central Agencies) worth Rs. 1142.81 crore have already achieved 100% Physical as well as financial progress. A total of 82 projects has been completed during last one month.

Nearly 23% of the Ongoing projects have already achieved Physical progress by 75% and more.

ARUNACHAL PRADESH

A total of 114 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer.Graph#1) depicts that NESIDS (OTRI) has maximum number of Ongoing projects (53) followed by Scheme of NEC (50).



Graph #1: Scheme-wise Distribution of Ongoing Projects in Arunachal Pradesh

District-wise Ongoing projects data (Table #1 below) depicts that Papum Pare District of Arunachal Pradesh has highest number of Ongoing projects (20):

S.No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	Anjaw				1	1
2	Changlang	1			3	4
3	Dhemaji	1			1	2
4	East Kameng	5	2			7
5	East Siang	2			3	5
6	Kamle				1	1
7	Kra Daadi	3	1			4
8	Kurung Kumey	3				3
9	Lepa Rada	4				4
10	Lohit	1			1	2
11	Longding	1			1	2
12	Lower Dibang Valley	1	1		2	4
13	Lower Subansiri	1			1	2
14	Namsai	1			1	2
15	Pakke Kessang				3	3
16	Papum Pare	14	1	1	4	20
17	Shi Yomi				1	1
18	Siang	1	1			2
19	Sonitpur				1	1
20	Tawang	3	1	1	3	8
21	Tinsukia	1				1
22	Tirap				2	2
23	Upper Dibang Valley				2	2
24	Upper Siang	3	1		2	6
25	Upper Subansiri	2			9	11
26	West Kameng	3	1		4	8
27	West Siang	2			4	6
	Grand Total	53	9	2	50	114

Table #1: District-wise Distribution of Projects in Arunachal Pradesh

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #2) depicts that a total of 29 projects worth of Rs. 367.24 crore have achieved 100% Physical Progress, while 25 projects were yet to achieve any physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	24	0	0	5	29
75%<=Progress%<100%	18	1	0	10	29
50%<=Progress%<75%	3	1	0	7	11
0%<Progress%<50%	1	4	1	14	20
0%	7	3	1	14	25
Grand Total	53	9	2	50	114

Table #2: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes


Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #3) depicts that out of the 29 Projects in Arunachal Pradesh which have achieved 100% Physical Progress, 3 Projects have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →				Grand Total
		Progress%<50%	50%<=Progress%<75%	75%<=Progress%<100%	100%	
100%	NESIDS-OTRI	1	4	18	1	24
	Scheme of NEC	0	0	3	2	5
	Total	1	4	21	3	29

Table #3: Financial progress wise Distribution of 100% Physically completed Projects

ASSAM

A total of 266 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer. Graph#2) depicts that NESIDS (OTRI) has maximum number of Ongoing projects (153) followed by Scheme of NEC (57).



Graph #2: Scheme-wise Distribution of Ongoing Projects in Assam

District-wise Ongoing projects data (Table #4 below) depicts that Karbi Anglong District of Assam has highest number of Ongoing projects (37):

S. No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Special Packages	Grand Total
1	Bajali				1		1
2	Baksa	2			0	5	7
3	Barpeta	5					5
4	Biswanath					1	1
5	Cachar	6			2		8
6	Charaideo	3					3
7	Chirang	1			1	1	3
8	Darrang	8	1				9
9	Dhemaji		1				1
10	Dhubri	2			2		4
11	Dibrugarh	11			2		13
12	Dima Hasao	8			6	9	23
13	Goalpara	3			1		4
14	Golaghat	1					1
15	Hailakandi	3			2		5
16	Hojai					1	1
17	Jorhat	9			3		12

18	Kamrup	7	1	1	2	1	12
19	Kamrup Metropolitan	13	1	3	10	1	28
20	Karbi Anglong	18	2		6	11	37
21	Karimganj	1			1		2
22	Kokrajhar	6			3	2	11
23	Lakhimpur	2			2		4
24	Morigaon	2					2
25	Nagaon	8			3		11
26	Nalbari	3	1		1		5
27	Sivasagar	8	1	1			10
28	Sonitpur	5	1		2		8
29	South Salmara Mancachar	1					1
30	Tamulpur				1	1	2
31	Tinsukia	14	1		1		16
32	Udalguri	3	1		1	2	7
33	West Karbi Anglong		1		3	5	9
	Grand Total	153	12	5	57	39	266

Table #4: District-wise Distribution of Projects in Assam

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table#5) depicts that a total of 118 projects worth of Rs. 1203.69 crore have achieved 100% Physical Progress, while 16 projects were yet to achieve any physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Special Packages	Grand Total
100%	82	6	0	14	16	118
75%<=Progress% <100%	34	1	1	15	10	61
50%<=Progress% <75%	20	2	1	10	3	36
0%<Progress%<50%	12	2	3	15	3	35
0%	5	1	0	3	7	16
Grand Total	153	12	5	57	39	266

Table #5: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes


Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #6) depicts that out of the 118 Projects in Assam which have achieved 100% Physical Progress, 9 Projects have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →				
		Progress% <50%	50%<= Progress% <75%	75%<= Progress% <100%	100%	Grand Total
100%	NESIDS-OTRI	5	13	62	2	82
	NESIDS-ROADS	0	0	5	1	6
	Scheme of NEC	0	0	9	5	14
	Special Packages	0	3	12	1	16
	Total	5	16	88	9	118

Table #6: Financial progress wise Distribution of 100% Physically completed Projects

MANIPUR

A total of 119 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer. Graph#3) depicts that Scheme of NEC has maximum number of Ongoing projects (53) followed by NESIDS (OTRI) (49).



Graph #3: Scheme-wise Distribution of Ongoing Projects in Manipur

District-wise Ongoing projects data (Table #7 below) depicts that Imphal West District of Manipur has highest number of Ongoing projects (32):

S. No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	Bishnupur	1	2		1	4
2	Chandel	1	1	1	3	6
3	Churachandpur	1			5	6
4	Imphal East	3	1	1	5	10
5	Imphal West	17	1	4	10	32
6	Jiribam				1	1
7	Kakching	1			1	2
8	Kamjong		2		1	3
9	Kangpokpi				1	1
10	Noney	4			2	6
11	Senapati	1	2		7	10
12	Tamenglong	18			1	19
13	Thoubal		1		6	7
14	Ukhrul	2		1	9	12
	Grand Total	49	10	7	53	119

Table #7: District-wise Distribution of Projects in Manipur

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #8) depicts that a total of 32 projects worth of Rs. 232.29 crore have achieved 100% Physical Progress, while 24 projects were yet to achieve any physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	23	1	0	8	32
75%<=Progress% <100%	13	1	0	17	31
50%<=Progress% <75%	6	1	2	7	16
0%<Progress%<50%	2	2	3	9	16
0%	5	5	2	12	24
Grand Total	49	10	7	53	119


Table #8: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes

Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #9) depicts that out of the 32 Projects in Manipur which have achieved 100% Physical Progress, 8 Projects have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →				
		Progress% <50%	50%<= Progress% <75%	75%<= Progress% <100%	100%	Grand Total
100%	NESIDS-OTRI	1	4	15	3	23
	NESIDS-ROADS	0	1	0	0	1
	Scheme of NEC	0	2	1	5	8
	Total	1	7	16	8	32

Table #9: Financial progress wise Distribution of 100% Physically completed Projects

A total of 87 projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer. Graph#4) depicts that Scheme of NEC has maximum number of Ongoing projects (46) followed by NESIDS (OTRI) (28).



Graph #4: Scheme-wise Distribution of Ongoing Projects in Meghalaya

District-wise Ongoing projects data (Table #10 below) depicts that East Khasi Hills District of Meghalaya has highest number of Ongoing projects (43):

S.No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	East Garo Hills	3			1	4
2	East Jaintia Hills		1		3	4
3	East Khasi Hills	11	2	6	24	43
4	Eastern West Khasi Hills	1			1	2
5	Jaintia Hills	1				1
6	Ribhoi	1	1		3	5
7	South Garo Hills	3			3	6
8	South West Garo Hills	2			1	3
9	South West Khasi Hills	1				1
10	West Garo Hills	3	1	1	3	8
11	West Jaintia Hills	2			5	7
12	West Khasi Hills		1		2	3
	Grand Total	28	6	7	46	87

Table #10: District-wise Distribution of Projects in Meghalaya

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #11) depicts that a total of 18 projects worth of Rs. 416.26 crore have achieved 100% Physical Progress, while 16 projects were yet to achieve any physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	11	3	0	4	18
75%<=Progress% <100%	12	0	0	17	29
50%<=Progress% <75%	2	2	2	7	13
0%<Progress%<50%	0	0	0	11	11
0%	3	1	5	7	16
Grand Total	28	6	7	46	87

Table #11: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes


Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #12) depicts that out of the 18 Projects in Meghalaya which have achieved 100% Physical Progress, 4 have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →				
		Progress% <50%	50%<= Progress% <75%	75%<= Progress% <100%	100%	Grand Total
100%	NESIDS-OTRI	1	2	7	1	11
	NESIDS-ROADS	0	0	2	1	3
	Scheme of NEC	0	0	2	2	4
	Total	1	2	11	4	18

Table #12: Financial progress wise Distribution of 100% Physically completed Projects

MIZORAM

A total of 73 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer.Graph#5) depicts that Scheme of NEC has maximum number of Ongoing projects (40) followed by NESIDS (OTRI) (26).



Graph #5: Scheme-wise Distribution of Ongoing Projects in Mizoram

District-wise Ongoing projects data (Table #13 below) depicts that Aizawl District of Mizoram has highest number of Ongoing projects (30):

S. No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	Aizawl	12		1	17	30
2	Champhai	1			4	5
3	Hnahthial	1			3	4
4	Khawzawl	1			2	3
5	Kolasib	3			1	4
6	Lawngtlai	1	1		3	5
7	Lunglei	1			2	3
8	Mamit	2		1	5	8
9	Saiha		1		2	3
10	Saitual	1	1		1	3
11	Serchhip	3	2			5
	Grand Total	26	5	2	40	73

Table # 13: District-wise Distribution of Projects in Mizoram

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #14) depicts that a total of 24 projects worth of Rs. 405.52 crore have achieved 100% Physical Progress, while 5 projects were yet to achieve any physical progress.

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	11	1	0	12	24
75%<=Progress% <100%	6	1	0	13	20
50%<=Progress% <75%	0	1	0	6	7
0%<Progress%<50%	4	0	2	6	12
0%	5	2	0	3	10
Grand Total	26	5	2	40	73

Table #14: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes


Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #15) depicts that out of the 24 Projects in Mizoram which have achieved 100% Physical Progress, 6 Projects have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →			
		50%<= Progress% <75%	75%<= Progress% <100%	100%	Grand Total
100%	NESIDS-OTRI	2	7	2	11
	NESIDS-ROADS	0	1	0	1
	Scheme of NEC	1	7	4	12
	Total	3	15	6	24

Table #15: Financial progress wise Distribution of 100% Physically completed Projects

NAGALAND

A total of 96 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer.Graph#6) depicts that Scheme of NEC has maximum number of Ongoing projects (53) followed by NESIDS (OTRI) (22).



Graph #6: Scheme-wise Distribution of Ongoing Projects in Nagaland

District-wise Ongoing projects data (Table #16 below) depicts that Kohima District of Nagaland has highest number of Ongoing projects (30):

S. No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	Mon		2	1	1	4
2	Chumoukedima	1			7	8
3	Dimapur	4	1	3	5	13
4	Kiphire	1				1
5	Kohima	5	1	2	22	30
6	Longleng	1	1		1	3
7	Mokokchung	2	3		2	7
8	Peren	2	3	1	4	10
9	Phek		1		4	5
10	Tuensang	2	1		2	5
11	Wokha	1			1	2
12	Zunheboto	3	1		4	8
	Grand Total	22	14	7	53	96

Table #16: District-wise Distribution of Projects in Nagaland

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #17) depicts that a total of 25 projects worth of Rs. 408.11 crore have achieved 100% Physical Progress, while 11 projects were yet to achieve any Physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	4	3	0	18	25
75%<=Progress%<100%	10	4	0	12	26
50%<=Progress%<75%	5	0	0	6	11
0%<Progress%<50%	1	3	4	15	23
0%	2	4	3	2	11
Grand Total	22	14	7	53	96

Table #17: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes


Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #18) depicts that out of the 25 Projects in Nagaland which have achieved 100% Physical Progress, 11 Projects have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →				Grand Total
		Progress% <50%	50%<=Progress% <75%	75%<=Progress% <100%	100%	
100%	NESIDS-OTRI	1	1	2	0	4
	NESIDS-ROADS	0	0	3	0	3
	Scheme of NEC	0	0	7	11	18
	Total	1	1	12	11	25

Table #18: Financial progress wise Distribution of 100% Physically completed Projects

SIKKIM

A total of 37 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer. Graph#7) depicts that Scheme of NEC has maximum number of Ongoing projects (19) followed by NESIDS (OTRI) (12).



Graph #7: Scheme-wise Distribution of Ongoing Projects in Sikkim

District-wise Ongoing projects data (Table # 19) depicts that Namchi District of Sikkim has highest number of Ongoing projects (11):

S. No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	Darjiling				1	1
2	Gangtok		1	1	2	4
3	Gyanshing	1			1	2
4	Mangan		1		3	4
5	Namchi	4	1	1	5	11
6	North District	2				2
7	Pakyong	1			2	3
8	Soreng				4	4
9	South District	1				1
10	West District	3		1		4
11	East District				1	1
	Grand Total	12	3	3	19	37

Table #19: District-wise Distribution of Projects in Sikkim

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #20) depicts that a total of 8 projects worth of Rs. 95.63 crore have achieved 100% Physical Progress, while 3 projects were yet to achieve any physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	7	0	0	1	8
75%<=Progress%<100%	2	2	0	3	7
50%<=Progress%<75%	0	1	0	5	6
0%<Progress%<50%	2	0	2	9	13
0%	1	0	1	1	3
Grand Total	12	3	3	19	37

Table #20: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes


Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #21) depicts that out of the 8 Projects in Sikkim which have achieved 100% Physical Progress, 8 Projects have achieved more than 75% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →			
		50%<=Progress%<75%	75%<=Progress%<100%	100%	Grand Total
100%	NESIDS-OTRI	0	7	0	7
	Scheme of NEC	0	1	0	1
	Total	0	8	0	8

Table #21: Financial progress wise Distribution of 100% Physically completed Projects

TRIPURA

A total of 83 Ongoing projects is at different stages of physical progress. Scheme-wise distribution of Ongoing projects (Refer. Graph#8) depicts that Scheme of NEC has maximum number of Ongoing projects (42) followed by NESIDS (OTRI) (31).



Graph #8: Scheme-wise Distribution of Ongoing Projects in Tripura

District-wise Ongoing projects data (Table #22 below) depicts that West Tripura District of Tripura has highest number of Ongoing projects (33):

S. No.	District	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
1	Dhalai	2	2		13	17
2	Gomati	5	2			7
3	Khowai	2	1		2	5
4	North Tripura	3	1		5	9
5	Sipahijala	3			3	6
6	South Tripura				2	2
7	Unokoti	2			1	3
8	West Tripura	14		3	16	33
9	South Tripura			1		1
	Grand Total	31	6	4	42	83

Table #22: District-wise Distribution of Projects in Tripura

Physical Progress-wise Summary of Ongoing Projects distributed across Schemes (Table #23) depicts that a total of 25 projects worth of Rs. 609.46 crore have achieved 100% Physical Progress, while 12 projects were yet to achieve any Physical progress:

Physical Progress (%) Category	NESIDS-OTRI	NESIDS-ROADS	PM-DevINE	Scheme of NEC	Grand Total
100%	16	2	0	7	25
75%<=Progress%<100%	3	3	0	8	14
50%<=Progress%<75%	5	1	0	7	13
0%<Progress%<50%	2	0	1	16	19
0%	5	0	3	4	12
Grand Total	31	6	4	42	83

Table #23: Physical Progress-wise Summary of Ongoing Projects distributed across Schemes

Financial Progress wise Distribution of Ongoing Projects with 100% Physical Progress (Table #24) depicts that out of the 25 Projects in Tripura which have achieved 100% Physical Progress, 4 Projects have achieved 100% Financial Progress:

Physical Progress (%) ↓	Scheme	Financial Progress (%) Category →				
		Progress% <50%	50%<=Progress% <75%	75%<=Progress% <100%	100%	Grand Total
100%	NESIDS-OTRI	2	5	9	0	16
	NESIDS-ROADS	0	0	2	0	2
	Scheme of NEC	0	0	3	4	7
	Total	2	5	14	4	25

Table #24: Financial progress wise Distribution of 100% Physically completed Projects

ANNEXURE

METADATA

Item No.	Concept Name	Details	
1	Contact		
1.1	Contact Organization	Statistics Wing, Ministry of Development of North Eastern Region (MDoNER)	
1.2	Compiling Agency		
1.3	Custodian Agency		
1.4	Contact Details	Statistical Advisor, MDoNER ,Phone No. 011-21410932	
2	Data Description and Presentation		
2.1	Data Description	Monthly Statistics Report on the Progress of Ongoing Projects	
2.2	System of Classification	Total Projects <i>(incl. Central Agency Projects)</i>	3666 (Cumulative since inception)
		Projects Completed/Closed	2619 (Cumulative since inception)
		Ongoing Projects	1047
		Total Value of Ongoing Projects	₹21,524.01 crore
		Leading State (by ongoing projects)	Assam – 266 projects
		Leading Scheme (by ongoing projects)	Scheme of NEC – 529 projects
		Projects with 100% Physical Progress	297 projects (₹4,555.22 crore)
		Projects with 100% Physical & Financial Progress	56 projects (₹1142.81 crore)
		Projects with 0% Physical Progress	167 projects
2.3	International/ National Standards Classification/Codes, if followed	Not Applicable	
2.4	Sector Coverage	Agriculture, Infrastructure, Social Development	
2.5	Concepts and Definitions	Project: Any activity with a defined Start date and End date . Closed/ Completed: Projects that have achieved 100% Physical & Financial Progress. Ongoing: Projects for which work is still in progress or financial closure is not yet completed. Foreclosed: Closure of a delayed project before its completion on <i>as-is-where-is</i> basis. Physical progress (%): Percentage of work completed under a specific project. Financial progress (%): Percentage of expenditure incurred (amount released) out of the total sanctioned amount for a specific project.	
2.6	Unit of compilation	Costs in INR	
2.7	Population Coverage	8 North Eastern States of India	
2.8	Reference Period	01-10-2025 to 31-10-2025	
2.9	Duration and period of enumeration	Monthly basis	
2.10	Sample Size/Dataset Size	3666R* 35C	
2.11	Data Confidentiality	Unrestricted Circulation	
3	Institutional Mandate	Executive Order	

3.1	Legal acts and other agreements	Not Applicable
3.2	Data sharing/ Data dissemination	Not Applicable
3.3	Release Calendar	The report of a preceding month may be released by every 5 th of the succeeding month.
3.4	Frequency of dissemination	Monthly
3.5	Data access	MDoNER officials; State Governments of NER and public
4	Quality Management	Monthly Review advised with FTSUs and Stakeholders.
4.1	Documentation on Methodology	Not Applicable
4.2	Quality documentation	Not Applicable
4.3	Quality assurance	Not Applicable
5	Accuracy and Reliability	
5.1	Sampling Error	Not Applicable
5.2	Measures of Reliability	Not Applicable
6	Timeliness	
6.1	Timeliness	Not Applicable
7	Coherence and Comparability	
7.1	Comparability- over time	Not Applicable
7.2	Coherence	Not Applicable
8	Data Processing	
8.1	Source data type	Conventional(online)
8.2	Frequency of data collection	weekly
8.3	Mode and method of data collection	Online
8.4	Data validation	As per scheme guidelines.
8.5	Data compilation	Not Applicable
8.6	Data identifier(s)	Recommended priority: Close projects with 75–100% physical progress
9	Metadata Update	
9.1	Metadata last posted	5-10-2025
9.2	Metadata last update	Not Applicable