

File No. NESIDS/19/2025-O/o UNDER SECRETARY(NESIDS)

Government of India

Ministry of Development of North Eastern Region

Jodhpur Officer's Hostel, Pandara Park,

India Gate Circle, New Delhi-110003


Dated: 19.05.2025

OFFICE MEMORANDUM

Subject: Minutes of the 56th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held at 11:30 AM on 29.04.2025 .

The undersigned is directed to refer to the subject cited above and to forward herewith the minutes of the 56th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS (OTRI) held at 11:30 AM on 29.04.2025 under the Chairmanship of Secretary, Ministry of Development of North Eastern Region in Conference Hall, Jodhpur Officer's Hostel, Pandara Park, New Delhi - 110003 for information and necessary action.

Encl: As above.


(Silabhadra Das)

Deputy Secretary to Government of India

Mail: silabhadra.das@gov.in

To:

- i. Chief Executive Officer, NITI Aayog, New Delhi
- ii. Secretary, Ministry of Home Affairs
- iii. Foreign Secretary, Ministry of External Affairs, New Delhi.
- iv. Secretary, DPIIT, New Delhi
- v. Secretaries of the concerned Line Ministries/Departments
- vi. Chief Secretaries of concerned NE States.
- vii. Secretary, North Eastern Council, Nongrim Hills, Shillong, Meghalaya
- viii. Principal Secretary (Planning), of all NE states
- ix. DS (IFD), MDoNER
- x. Sr. Technical Director (NIC), MDoNER with the request to arrange to upload the Minutes of the Meeting in Ministry's website

Copy for information to:

- i. PS to Hon'ble Minister, MDoNER
- ii. APS to Hon'ble MoS, MDoNER
- iii. PPS to Secretary, MDoNER

Minutes of 56th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS (OTRI) held on 29.04.2025 at 11:30 AM under the Chairpersonship of Secretary, Ministry of Development of North Eastern Region

The 56th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS (OTRI) held at 11:30 AM on 29.04.2025 under the Chairpersonship of Secretary, MDoNER, through hybrid mode, to discuss the project proposals received from the State Governments of NER. List of the participants is at Annexure-I.

2. At the outset, the Secretary of Ministry of Development of North Eastern Region (MDoNER) and Chairperson of the Committee welcomed the participants and asked the Joint Secretary (Infrastructure), MDoNER to start the presentation. The Agenda-wise deliberations and decisions taken were as follows:

Agenda I: Confirmation of the Minutes of the 55th EIMC of NESIDS(OTRI)

The Minutes of the 55th EIMC meeting of NESIDS (OTRI) held on 21.03.2025 were issued vide O.M. dated 07.04.2025. No further comments have been received from the State Governments, NITI Aayog and Line Ministries. Accordingly, the Minutes of the meeting of the 55th EIMC were confirmed.

Agenda II: Proposal for Approval of DPRs (07 projects) :

S.No	State	Project Name	Deliberations	Decision
1	Assam	Smart Tech Enhancing Learning Technology Integration in Assam under NESIDS (OTRI) Scheme Phase-I (Rs. 44.00 Cr.)	It was informed that the project was approved in principle during the 50 th EIMC held on 22.10.2024. The DPR of the project was forwarded to NITI Aayog and DoSEL for their comments on 13.01.2025 The DoSEL has supported the project on 28.01.2025 The DoT has supported the project on 25.04.2025 with the comment that out of the 275 Schools, 45 school can be connected with FTTH on Bharat Net/BSNL network. Representative of DoT added that for these 45 schools, the capital expenditure for laying fibre, providing the OFC device etc. will be covered under Bharatnet program and there will be no need for the State to incur any additional capital expenditure. However, the monthly subscription charges is an additional expense that will	To be placed in next EIMC

		<p>have to be borne by the State Government as per the tariff plan of BSNL.</p> <p>Representative of the State Government conveyed that the existing set up for the project is running on VSAT with 6 studios covering 2500 schools. He further added that the existing setup is currently not compatible with Bharat Net/BSNL network for multicasting. For integrating the existing set up with the Bharatnet an additional cost implication of Rs 4-5 cr will have to be incurred.</p> <p>Representative of NITI Aayog stated that the State Government has informed that the proposed project will be implemented in 4 years and that these schools cannot be taken up under Samagra Shiksha Abhiyan (SSA) since it will take 3 years to implement the project under SSA. He added that the reply of the State Government did not seem satisfactory.</p> <p>Representative of the State Government conveyed that the project will be executed in 6-8 months and the project period is 4 years including the operating period. He further added that Samagra Shiksha Scheme is only operational till March 2026 and therefore there is no scope for considering these schools under SSA.</p> <p>After detailed deliberations, the Committee directed the Programme Division to hold a meeting with NITI Aayog, DoT and State Government within one week to discuss and resolve the pending issues pertaining to the proposal.</p>		
2	Assam	Smart Tech Enhancing Learning Technology Integration in Assam under NESIDS (OTRI) Scheme Phase-II	<p>It was informed that the project was approved in principle during the 50th EIMC held on 22.10.2024. The DPR of the project was forwarded to NITI Aayog and DoSEL for their comments on 13.01.2025</p>	To be placed in next EIMC

	(Rs. 43.50 Cr.)	<p>The DoSEL has supported the project on 28.01.2025</p> <p>The DoT has supported the project on 25.04.2025 with the comment that out of the 272 Schools, 16 schools can be connected with FTTH on Bharat Net/BSNL network. Representative of DoT added that for these 45 schools, the capital expenditure for laying fibre, providing the OFC device etc. will be covered under Bharatnet program and there will be no need for the State to incur any additional capital expenditure. However, the monthly subscription charges is an additional expense that will have to be borne by the State Government as per the tariff plan of BSNL.</p> <p>Representative of the State Government conveyed that the existing set up for the project is running on VSAT with 6 studios covering 2500 schools. He further added that the existing setup is currently not compatible with Bharat Net/BSNL network for multicasting. For integrating the existing set up with the Bharatnet an additional cost implication of Rs 4-5 cr will have to be incurred.</p> <p>Representative of NITI Aayog stated that the State Government has informed that the proposed project will be implemented in 4 years and that these schools cannot be taken up under Samagra Shiksha Abhiyan (SSA) since it will take 3 years to implement the project under SSA. He added that the reply of the State Government did not seem satisfactory.</p> <p>Representative of the State government conveyed that the project will be executed in 6-8 months and the project period is 4 years including the operating period. He further added that SamagraShiksha Scheme is only operational till March 2026 and therefore there is no scope for</p>
--	-----------------	---

			<p>considering these schools under SSA.</p> <p>After detailed deliberations, the Committee directed the Programme Division to hold a meeting with NITI Aayog, DoT and State Government within one week to discuss and resolve the pending issues pertaining to the proposal.</p>	
3	Assam	<p>Smart Tech Enhancing Learning Technology Integration in Assam under NESIDS (OTRI) Scheme Phase-III</p> <p>(Rs. 36.32 Cr.)</p>	<p>It was informed that the project was approved in principle during the 50th EIMC held on 22.10.2024. The DPR of the project was forwarded to NITI Aayog and DoSEL for their comments on 13.01.2025</p> <p>The DoSEL has supported the project on 28.01.2025</p> <p>The DoT has supported the project on 25.04.2025 with the comment that out of the 227 Schools, 22 schools can be connected with FTTH on Bharat Net/BSNL network. Representative of DoT added that for these 45 schools, the capital expenditure for laying fibre, providing the OFC device etc. will be covered under Bharatnet program and there will be no need for the State to incur any additional capital expenditure. However, the monthly subscription charges is an additional expense that will have to be borne by the State Government as per the tariff plan of BSNL.</p> <p>Representative of the State Government conveyed that the existing set up for the project is running on VSAT with 6 studios covering 2500 schools. He further added that the existing setup is currently not compatible with Bharat Net/BSNL network for multicasting. For integrating the existing set up with the Bharatnet an additional cost implication of Rs 4-5 cr will have to be incurred.</p> <p>Representative of NITI Aayog stated that</p>	To be placed in Next EIMC

			<p>the State Government has informed that the proposed project will be implemented in 4 years and that these schools cannot be taken up under Samagra Shiksha Abhiyan (SSA) since it will take 3 years to implement the project under SSA. He added that the reply of the State Government did not seem satisfactory.</p> <p>Representative of the State government conveyed that the project will be executed in 6-8 months and the project period is 4 years including the operating period. He further added that Samagra Shiksha Scheme is only operational till March 2026 and therefore there is no scope for considering these schools under SSA.</p> <p>After detailed deliberations, the Committee directed the Programme Division to hold a meeting with NITI Aayog, DoT and State Government within one week to discuss and resolve the pending issues pertaining to the proposal.</p>	
4	Mizoram	<p>Strengthening of Transmission and Transformation system for Sustainable Power Supply</p> <p>(Rs. 48.87 Cr.)</p>	<p>It was informed that the Concept Note was approved in principle during the 50th EIMC held on 22.10.2024.</p> <p>The DPR was forwarded to M/o Power and NITI Aayog on 16.01.2025.</p> <p>M/o Power has supported the project on 19.02.2025.</p> <p>NITI Aayog has supported the project on 21.04.2025 with certain observations, against which the State Government has submitted the reply on 25.04.2025.</p> <p>M/o Power has supported the project on 19.02.2025.</p> <p>The representative of NITI Aayog conveyed that the project should be designed for 25-30 years of operation.</p> <p>The representative of M/o Power stated</p>	<p>Recommended for DPR approval</p>

			<p>that the proposal of the project in question has been examined by the M/o Power and has been supported by them. He further stated that the lifespan of all reconductoring work is more than 25years.</p> <p>The representative of State Government confirmed that the project's planning horizon spans 25-30 years. They further added that due to load growth if the project capacity is insufficient to meet future demands, a fresh proposal for augmentation may be submitted as and when the needs arises.</p> <p>After detailed deliberation, the Committee recommended the approval of the DPR for the project.</p>	
5	Tripura	<p>Development of Tourism Infrastructure In Four Islands in Dumbur Lake along with other facilities</p> <p>(Rs. 30.04 Cr.)</p>	<p>It was informed that the proposal was in-principal approved in 44th EIMC on 05.01.24</p> <p>M/o Tourism has supported the project on 27.01.2025.</p> <p>NITI Aayog has conveyed on 25.04.2025 that it cannot support the project in its current form due to several observations.</p> <p>The State Government conveyed that it will examine the comments of NITI Aayog and submit their comments in 10 days.</p>	To be placed in Next EIMC
6	Tripura	<p>Establishment of Sports infrastructure in Tripura</p> <p>(Rs. 38.55 Cr.)</p>	<p>It was conveyed that the proposal was in-principle approved in 44th EIMC on 18.12.2024 and the DPR was shared with NITI Aayog and Line Ministry on 12.03.2025.</p> <p>D/o Sports has supported the project on 04.04.2025.</p> <p>The representative of NITI Aayog conveyed that they will examine the DPR within 15 days and convey their</p>	To be placed in Next EIMC

			comments.	
7	Tripura	Construction of new Building for Khowai District Hospital at Khowai, (Rs. 48.95 Cr.)	It was conveyed that the proposal was in-principle approved during the 54th EIMC on 13.02.25 and the DPR was shared with NITI Aayog and Line Ministry on 18.03.2025. Representative of MoHFW and NITI Aayog conveyed that they will convey their comments within 10 days.	To be placed in Next EIMC

Agenda III: Proposal for In-principle Approval (06 projects):

S. No.	State	Name of Project	Deliberations	Decision
1	Manipur	Establishment of College of Nursing of Jawahar Lal Nehru Institute of Medical Sciences in Manipur (Rs. 49.97 Cr.)	It was informed that the proposal was forwarded to NITI Aayog & Line Ministry on 15.01.2025. MoHFW has supported the project on 19.02.2025. NITI Aayog has supported the project with certain recommendations on 24.03.2025. Representative of the State Government conveyed that all the observations of NITI Aayog shall be incorporated in the DPR. After detailed deliberation, the Committee asked the State government to incorporate the observations of the NITI Aayog in the DPR and recommended the project for In-principle approval.	Recommended for In Principle approval
2	Mizoram	New Construction of Urban Primary Health Centre Chawlhmun 2024 UPHC Mizoram	It was informed that the proposal was forwarded to Line ministry and NITI Aayog on 18.12.2024. MoHFW has supported the project on	Recommended for In-Principle approval

		(Rs. 5.08 Cr.)	<p>07.03.2025.</p> <p>The NITI Aayog has supported the project on 18.02.2025, with certain observations against which the State Government has submitted the reply on 05.03.2025.</p> <p>Representative of the State Government conveyed that all the observations of NITI Aayog shall be incorporated in the DPR.</p> <p>After detailed deliberations, the Committee recommended the project for In-principle approval.</p>	
3	Mizoram	<p>Construction of 100 Bedded District Hospital at Serchhip Mizoram</p> <p>(Rs. 50.00 Cr.)</p>	<p>It was informed that the proposal was forwarded to Line Ministry and NITI Aayog on 24.12.2024.</p> <p>MoHFW has supported the project on 13.02.2025.</p> <p>NITI Aayog had sought additional information on 18.03.2025 against which the State Govt. has provided information on 17.04.2025.</p> <p>The representative of the State Government stated that the gap analysis on PM GatiShakti portal and the KPIs for the project has been provided by them. They further clarified that the proposed hospital will be constructed adjacent to the existing 50 bedded district hospital which will be demolished after the completion of this project. The existing equipment of the old hospital will be used in the new 100 bedded district hospital. He further added that all the observations of NITI Aayog shall be incorporated in the DPR.</p> <p>After detailed deliberations, the Committee recommended the project for</p>	Recommended for In-Principle approval

			in-principle approval stating that all the pending observations of NITI Aayog will be incorporated in the DPR by the State Government.	
4	Mizoram	Sports Infrastructure Development in Mizoram (Rs. 38.40 Cr.)	<p>It was informed that the proposal was forwarded to Line ministry and NITI Aayog on 09.01.2025.</p> <p>D/o Sports has Supported the project on 20.01.2025.</p> <p>NITI Aayog has supported the project on 28.04.2025 with certain observations.</p> <p>Representative of the State Government conveyed that all the observations of NITI Aayog shall be incorporated in the DPR.</p> <p>After detailed deliberation, the Committee asked the State government to incorporate the observations of NITI Aayog in the DPR and recommended the project for In-principle approval.</p>	Recommended for In-Principle approval
5	Nagaland	Establishment of Helipads for Enhanced Helicopter Service Connectivity in Nagaland (Rs. 25 Cr.)	<p>It was informed that the proposal was forwarded to MoCA and NITI Aayog on 24.01.202.</p> <p>M/o Civil Aviation has supported the project on 20.03.2025, subject to the technical feasibility of the project</p> <p>NITI Aayog has sought additional information on 25.03.2025 against which the State Govt. has provided information on 01.04.2025.</p> <p>Representative of the NITI Aayog stated that since the technical feasibility for the project has not been provided by the State Government, the proposal has been forwarded to the concerned vertical at NITI Aayog for their comments.</p>	To be placed in next EIMC

			The Committee asked the NITI Aayog to submit their comments at the earliest.	
6	Tripura	Implementation of Education at Infrastructure related to IT projects in 425 schools across Tripura (Rs. 49.13 Cr.)	<p>It was informed that the proposal was forwarded to NITI Aayog and Line Ministries on 10.02.2025.</p> <p>D/o School Education & Literacy sought additional information on 17.02.2025, against which SG has submitted the reply on 03.03.2025</p> <p>NITI Aayog has conveyed its comments on 28.04.2025.</p> <p>The Programme Division was asked to share the Concept Note with DoT and seek their comments.</p> <p>The Committee asked the DoSEL to submit their final comments at the earliest. It further asked the State Government to respond to the query of the NITI Aayog.</p>	To be placed in next EIMC

Agenda-IV: Proposal for Change of Scope Approval (01 project):

S. No.	State	Name of Project	Deliberations	Decision
1	Mizoram	Development of Village based Eco- Tourism at Khamrang in Mizoram (Rs. 8.00 Cr.)	<p>It was informed that the project was sanctioned for Rs. 8.00 crore on 19.04.2022 by MDoNER under NESIDS.</p> <p>The State Govt. of Mizoram has submitted a Change of scope proposal under NESIDS OTRI.</p> <p>M/o Tourism has supported the proposal.</p> <p>NITI Aayog had sought additional comments on 19.02.2025 against which the State Government</p>	Recommended for change of scope

		submitted their response on 19.03.2025.	
		The representative of NITI Aayog supported the change of scope in the project during the meeting.	

Agenda-V: Proposal for Foreclosure (02 projects):

S. No.	State	Name of Project	Deliberations	Decision
1	Assam	Namrup Sub Station 2X50 MVA, 220/132 KV (Rs. 19.94 Cr.)	<p>It was informed that the project was sanctioned on 19.01.1999 for an approved cost of Rs. 19.94 cr. The amount released towards the project is Rs. 2.50 cr.</p> <p>The project has been recommended for foreclosure on as is where is basis by the SLEC of Assam.</p> <p>The project has been inspected by EE/MDONER, Sh. Sunil Jain on 28.11.2024 and has reported an outcome score of 0. It has further been reported that due to non-approval of the related 220 kv D/C Tinsukia-Namrup line, the work of sub-station could not be pursued. Released funds were diverted to other power projects in the State. However, the State Govt. has furnished UC of only Rs 184.70 lakh</p> <p>After detailed deliberation, the EIMC recommended the foreclosure of the project with full refund.</p>	Recommended for foreclosure with full refund
2	Assam	Improvement of Road By Lanes of Chabua Town (Rs. 9.06s Cr.)	<p>It was informed that the project was sanctioned on 29.09.2013 for an approved cost of Rs. 9.06 cr. The amount released towards the project is Rs. 6.18 cr.</p> <p>The project has been recommended for foreclosure on as is where is basis by SLEC of Assam.</p>	Recommended for foreclosure on as is where is basis.

		<p>The project has been inspected by Er. Jayanta Das, FTSU Assam on 19.03.2025 and has reported an outcome score of 10. It has further been reported that the project came to a halt in 2019 due to issues relating to encroachments and construction of drain as per DPR in a few out of 54 bye lanes. Resulting to which, the department considered a change in scope, which eventually failed to materialize. In the interim, another department/agency took up the remaining work in the by lanes, utilizing their own financial resources to bring those specific elements to completion.</p> <p>After detailed deliberation the EIMC recommended the foreclosure of the project on as is where is basis.</p>	
--	--	--	--

4. The Competent Authority has inter alia directed that the for the project "Development of Allied Infrastructure at Sainik School, Imphal, Manipur", the State Government may provide clarifications on the following points:

- (i) It may be clarified whether the 100 bedded hostels are being constructed only for boys or for both boys and girls.
- (ii) Regarding existing overhead tank, it may be clarified whether repairs have been explored by a professional agency or not, before proposing a new infrastructure.
- (iii) Regarding boundary/ fencing, google image attached with proposal shows perimeter as 3.91 kms whereas DPR proposes construction of 3 KMs RCC wall (10 ft height) + 3 ft Concertina and 2.02 Km Chain link fencing (approx. 10 ft height). However, no drawing / orientation of proposed boundary wall has been provided in the DPR. State Government of Manipur may provide the same.
- (iv) The cost of Construction boundary wall appears to be almost 45% of project cost. It may be clarified whether technical alternative have been explored including barbed wire fencing/ CCTV/ sensor-based monitoring.
- (v) Regarding construction of new water tank, it may clarified be whether alternatives have been examined including water supply by DWS deptt/ zincaluse/MS tanks.

The project may be taken up in the next EIMC subject to the compliance from the State Government of Manipur.

5. It was conveyed to the State Governments of NER to submit the project proposals against their normative balance outlays at the earliest as these outlays are valid till 31st March, 2026. The balance outlay of the State governments for NESIDS (OTRI) is summarized below:

(all figures in Rs cr.)

Sr No.	State	Outlay till 31.03.2026	AFS issued after 01.04.2022		DPR Approved after 01.04.2022 but AFS not issued		In-principle Approved after 01.04.2022 but DPR not approved		Balance Normative allocation	Shelf of projects	
			No.	Amount (₹ in Cr.)	No.	Approved Cost (₹ in Cr.)	No.	Approved Cost (₹ in Cr.)		No.	Amount (₹ in Cr.)
1	Arunachal Pradesh	495.75	6	297.49	0	0	1	20	178.26	0.00	0.00
2	Assam	1054.5	3	926.89	0	0	3	129.92	-2.31	0.00	0.00
3	Manipur	378.83	3	193.78	0	0	3	87.67	97.38	2	96.67
4	Meghalaya	408.44	3	174.66	0	0	1	46.5	187.28	2	170.50
5	Mizoram	395.53	4	76.29	0	0	5	160.11	159.13	4	138.33
6	Nagaland	386.42	1	24.46	0	0	1	20	341.96	22	224.28
7	Sikkim	248.25	1	145.3	0	0	1	21.7	81.25	0.00	0.00
8	Tripura	428.18	3	89.76	1	57.28	6	227.6	53.54	1	49.13
	Total Outlay	3795.9	24	1928.63	1	57.28	21	713.5	1096.49	31	678.91

6. It was further communicated to the State Governments that the expenditure plan shared by them for the period from April 25 to June 25 is in general on the lower side in respect of all the NER States. The State Governments were, therefore, requested to expedite the execution of ongoing works and submit the demand requests to the Ministry through the Poorvottar Vikas Setu portal.

7. The Committee reiterated that the State Government while submitting the new project proposals under NESIDS (OTRI) should provide the details regarding operationalization, maintenance and sustainability of the project along with all statutory clearances as per Annexure-B for Concept Notes and Annexure-C for DPRs, as per the guidelines of NESIDS (OTRI) issued vide No. NESIDS/4/20202-US(NLCPR) dated 21.08.2023.

8. Further, all the Project proposals, whether it is a Concept Note or DPR, the same is to be uploaded on the Poorvottar Vikash Setu Portal by the concerned agencies posing the projects which has already started functioning, and all ancillary processes starting from uploading of projects to sanction will be done through this portal.

9. All concerned Line Ministries and NITI Aayog were requested to expedite their comments for the project proposals those are being forwarded to them and furnish the same on time so that final decisions can be taken in the meetings without further delaying the process.

Lastly, the meeting ended with a vote of thanks to the Chair.

Annexure-I**List of Participants**

56th meeting of EIMC of NESIDS(OTRI) held on 29th April 2025 at Jodhpur Officers Hostel, Pandara Park, New Delhi at 11:30 AM.

Sl. No.	Organization	Officers attended
1	Members of the EIMC of NESIDS(OTRI)/their representatives	Shri Chanchal Kumar, Secretary, MDoNER – in Chair
		Shri. V B Pathak. Chief Secretary, Govt. of Sikkim, on VC
		Shri Shantanu, Joint Secretary, MDoNER
2	Govt. Of Arunachal Pradesh	Shri N.T. Glow, Secretary, on VC
		Shri Ado Burang - Chief Engineer, PWD, Central Zone-A, on VC
		Shri CW Manpoong, Chief Engineer, PWD, Eastern Zone, on VC
		Shri S.K Phukan, Joint Director (Project Coordination) Dept. of Planning & Investment, on VC
		Shri Pomeng Bering, JD, on VC
		Shri S.K. Deb, EE, PWD, Western Zone, on VC
3	Govt. of Assam	Ms. Ranjan Sharma, Commissioner, KAAC, on VC
		Ms. Reena Mesh, Secretary, T and D Department, on VC
		Shri Dilip Terrang Secretary, KAATC, on VC
		Shri Akash Deep, Principal Secretary, BTC, on VC
		Ms. Kavitha Padmanabhan, Commissioner & Secretary, Department of Housing & Urban Affairs
4	Govt. of Manipur	Shri Neilenthang Telien, Special Secretary, Planning, on VC
		Shri N. Kheda Varta Singh, Secretary, YAS, on VC
		Shri W. Ibohal Singh, Director Tourism, on VC
		Shri T. Phulen Meitei, Director, YAS, on VC
		Shri Md. Agha Janab Khan, S.O/ MANIREDA, on VC
		Ms. Babita Tangjam, Sr. Scientific Officer, MANIREDA, on VC
		Shri A. Surjit Kumar Sharma, Manager Project, TCML, on VC
		Shri S. G. Choudhury, Sports Consultant, YAS, on VC
		Shri M. Ramakant Singh, J.E/ PWD, on VC
		Ms. Meenakshi Chingtham, Asst. Architect PWD, on VC
		Shri Rakesh Sharma, EE, BD-III, PWD, on VC
		Dr. R.K. Radhesana Devi, Director, Planning, on VC

5	Govt. Meghalaya	Shri K.L Nongbri, MCS, Joint Secretary to the Government of Meghalaya
		Transport and IT & Communication, on VC
		Shri P K Boro, MCS, Director, Urban Affairs Department, on VC
		Shri K. Hynniewta, Officer on Special Duty & ex-officio Joint Secretary to the Govt. of Meghalaya,
		Planning, Investment Promotion & Sustainable Development Department, on VC
		Shri. P Sun, C. E, MePTCL (Transmission), on VC
		Shri A.M Kharmawphlang, CE, (NH) PWD (Roads), on VC
		Smti. N. A Lyngdoh, ACE, PWD (Roads), on VC
		Dr.W.M.W Khongwir, Deputy Director, A. H & Veterinary Department, on VC
		Shri M Marbaniang, S.E, Tourism Department, on VC
		Smti. K Lyngwa, SE, MePTCL(Transmission), on VC
6	Govt. of Mizoram	Shri SangchhinChinzah, Secretay, Health & Family Welfare Department, on VC
		Shri R.Lalbiakzuala, Addl. Secretary, School Education Department, on VC
		Shri Lalsangliana, Director, School Education Department, on VC
		Dr. Ruth Lalmuanpuii, Joint Director, Directorate of Health & Medical Education, on VC
		Shri BiakthansangiHrahsel, Deputy Adviser- cum -Deputy secretary, Planning & Programme Implementation Department, on VC
7	Govt. of Sikkim	Shri Prabhakar Verma, Commissioner cum Secretary, Health & FW Department, on VC
		Shri M Bharani Kumaar, Secretary, Health and FW Department, on VC
		Smt. Asha Gurung, Secretary, Buildings & Housing Department, on VC
		Smt. Pema Donka, Chief Engineer, Buildings & Housing Department, on VC
		Shri Jigme Basi, Additional Secretary, Planning & Development Department, on VC
		Shri Rakesh K Sundas, Additional CE, Health & FW Department, on VC
		Shri Passang T Bhutia, JD/PO, Planning & Development Department, on VC
8	Govt. of Tripura	Shri Gitte Kirankumar Dinkarrao, IAS, Secretary, Health & Family Welfare, Public Works(R&B), Industries & Commerce (Information Technology), on VC
		Shri L. T. Darlong, IAS, Secretary, Planning(P&C) Department

		(physically), on VC
		Er. Rajib Debbarma, Chief Engineer, PWD(R&B), on VC
9	NITI Aayog	Shri Hemant Kumar Meena, Deputy Secretary, on VC
10	Ministry of Home Affairs	Shri Arun Kumar Dhyani, Consultant(NE), on VC
11	Ministry of Textiles	Ashok Kumar Jaiswal Joint Director, on VC Shri Bharat Bhushan, Assistant Director Shri Nipun Pandey, JDC, Handloom
12	Ministry of Power	Om Kant Shukla, Director (Trans), on VC
13	Ministry of Tourism	Ms. Gargi Mittal, Assistant Director, on VC
14	Department of Higher Education	Shri M L Soni, Director, on VC
15	Department for Promotion of Industry & Internal Trade	Shri Sher Singh Meena, Under Secretary, on VC
16	Ministry of Electronics and Information Technology	Shri Ajay Lakra, Director, on VC
17	Ministry of Health & Family Welfare	Dr. Manashvi Kumar, Joint Secretary, on VC
18	Ministry of Skill Development and Entrepreneurship	Dr. Arti Singh Katiyar, Assistant Director, on VC
19	Ministry of Road Transport & Highways	Shri L. Behera, Superintending Engineer, on VC
20	Department Animal Husbandry and Dairying	Shri Hemant, Under Secretary, on VC
21	Ministry of Micro Small & Medium Enterprises	Shri Yogesh Kumar Sharma, Dy. Director
22	Department of School Education & Literacy	S D Sarkar Deputy Secretary, on VC
23	Ministry of Rural Development	Ms. Shalini Das, Joint Director, on VC
24	Ministry of Youth Affairs and Sports	Shri O.P. Chanchal, Under Secretary, on VC
25	Department of Telecommunications	Shri M.K. Gupta
26	Ministry of New & Renewable Energy	Shri Hiren Ch. Borah, Scientist-E,
27	Ministry of DoNER	Shri Silabhadra Das, Deputy Secretary Shri Sandeep Verma, Deputy Secretary Shri Mahipal Yadav, Under Secretary Ms. Ayushi Verma, JSO Shri Anil Kumar, Consultant