

File No. NESIDS/44/2025-O/o UNDER SECRETARY(NESIDS)

Government of India

Ministry of Development of North Eastern Region

Jodhpur Officer's Hostel, Pandara Park,
India Gate Circle, New Delhi-110003


Dated: 03.09.2025

OFFICE MEMORANDUM

Subject: Minutes of the 59th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 19.08.2025 at 11:15 AM.

The undersigned is directed to refer to subject cited above and to forward herewith the minutes of the 59th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 19.08.2025 at 11:15 AM under the Chairmanship of Secretary, Ministry of Development of North Eastern Region at Jodhpur Officers' Hostel, Pandara Park, New Delhi - 110003 for information and necessary action, please.

Encl: As above.


03-09-2025

(Mahipal Yadav)

Under Secretary to Government of India

Mail: infra-mdoner@gov.in

To

- i. Chief Executive Officer, NITI Aayog, New Delhi
- ii. Secretary, Ministry of Home Affairs
- iii. Secretary, Ministry of External Affairs, New Delhi.
- iv. Secretary, DPIIT, New Delhi
- v. Secretaries of the concerned Line Ministries/Departments
- vi. Chief Secretaries of concerned NE States.
- vii. Secretary, North Eastern Council, Nongrim Hills, Shillong, Meghalaya
- viii. Principal Secretary (Planning), of all NE States
- ix. DS (IFD), MDoNER
- x. Sr. Technical Director (NIC), MDoNER with the request to arrange to upload the Minutes of the Meeting in Ministry's website

Copy for information to:

- i. PS to Hon'ble Minister, MDoNER
- ii. APS to Hon'ble MoS, MDoNER
- iii. PPS to Secretary, MDoNER

Minutes of 59th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 19.08.2025 at 11:15 AM. under the Chairpersonship of Secretary, Ministry of Development of North Eastern Region

The 59th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 19.08.2025 at 11:15 AM under the Chairmanship of Secretary, MDoNER, through hybrid mode, to discuss the project proposals received from the State Governments of NER. List of the participants is at Annexure-I.

2. At the outset, the Secretary of Ministry of Development of North Eastern Region (MDoNER) and Chairperson of the Committee welcomed the participants and asked the Joint Secretary (Infrastructure), MDoNER to start the presentation. The Agenda-wise deliberations and decisions were taken as follows:

Agenda I: Confirmation of the Minutes of the 58th EIMC of NESIDS(OTRI)

The Minutes of the 58th EIMC meeting of NESIDS (OTRI) held on 08.07.2025 were issued vide O.M. dated 29.07.2025. No further comments have been received from the State Governments, NITI Aayog and Line Ministries. Accordingly, the minutes of the meeting of the 58th EIMC were confirmed.

Agenda II: Proposal for Approval of DPRs (09 projects) :

S.No	State	Project Name	Deliberations	Decision
1	Mizoram	Development of Heliports and Helipads in Thenzawl, Mizoram (Rs. 12.00 Cr.)	It was informed that the project was approved in principle during the 54 th EIMC dated 13.02.2025. The DPR was uploaded on PVS portal on 30.04.2025 and forwarded to NITI Aayog and M/o Civil Aviation on 01.05.2025. NITI Aayog has supported the project on 19.06.2025 subject to the condition that MDoNER may ensure that response to the suggestion raised by the NITI Aayog is complied during the course of implementation of the project. M/o Civil Aviation has supported the project on 28.07.2025, subject to condition that technical specifications and design of the helipad should be in conformity with the relevant DGCA CAR norms. Representative of MoCA conveyed that the State Government may consult DGCA and Pawan Hans Ltd. for finalizing the compliance for the DGCA CAR norms. The State Government conveyed that it will submit the compliance of the DGCA CAR norms in next 10 days. After detailed deliberations, the Committee asked the State Government to submit the compliance of the DGCA CAR norms in next 10 days after consulting with DGCA and Pawan Hans Ltd.	To be placed in Next EIMC
2		Construction of 50 Bedded Hospital	It was informed that the project was approved in principle during the 53 rd EIMC dated 21.01.2025	To be placed in next EIMC.

Handwritten signature

	<p>Complex at Kulikawn Hospital, Aizawl, Mizoram.</p> <p>(Rs. 34.76 Cr.)</p>	<p>The DPR was uploaded on PVS portal on 02.6.2025 and forwarded to NITI Aayog on 16.06.2025, and D/o Health & Family Welfare on 13.06.2025</p> <p>M/o Health & Family Welfare had sought additional information on 23.06.2025 against which State Govt. has submitted the reply on 04.07.2025. MoH&FW informed that the comments of State Govt. have been received and are being examined by the concerned wing. It was further conveyed that MoHFW will submit their final comments within a week.</p> <p>Representative of NITI Aayog conveyed that they support the project with certain observations. The observations of NITI Aayog were forwarded to the State Government for their compliance.</p> <p>The Committee asked the State Government to submit the compliance with regards to the comments of NITI Aayog within 7 days through the PVS portal. It further asked the MoH&FW to submit their comments within a week.</p>	
3	<p>Construction of 50 Bedded Psychiatry Block at Kulikawn Hospital, Aizawl, Mizoram.</p> <p>(Rs. 19.72 Cr.)</p>	<p>The project was approved in-principle during the 53rd EIMC dated 21.01.2025.</p> <p>The DPR was uploaded on PVS portal on 02.06.2025 and forwarded to NITI Aayog and D/o Health & Family Welfare on 16.06.2025</p> <p>D/o Health & Family Welfare has supported the project on 18.08.2025.</p> <p>It was conveyed that the NITI Aayog has supported the project with certain conditions as mentioned below:</p> <ul style="list-style-type: none"> • Safety and security of the indoor patients may be ensured. • Adequate space and arrangements for recreational activities and activities such as yoga, meditation, reading activities, etc must be ensured • The cost of the project is significantly above the benchmark cost so MDoNER must ensure that the standard cost norms are followed. <p>The representative of State Government responded to the observations of NITI Aayog by stating that the safety and security of the indoor patients would be ensured by fencing the entire compound, regarding space State Government mentioned that they have adequate space and they will comply with the</p>	<p>Recommended for DPR approval at a cost of Rs. 19.72 Cr</p>

Mahid

			<p>observations of NITI Aayog for this. With regard to the cost norms, the State Government mentioned that the estimate for the proposal has been prepared as per their SoR.</p> <p>It was conveyed by the Programme Division that the line ministry, i.e., MoHFW, has supported the project after comparing the cost with CPWD rates-2023 and mentioned that the proposed cost of the project is well within the norms.</p> <p>After due deliberations, considering the fact that the State Government has responded to the queries of NITI Aayog and that the technical Line Ministry i.e. MoHFW has already supported the project, the Committee decided to recommend the project for DPR approval.</p>	
4	Meghalaya	<p>Greater Baghmara Water Supply Scheme Phase II (Rs. 120.00 Cr)</p>	<p>The project (Concept Note & DPR) was recommended by the State Government during SLEC dated 28.03.2025</p> <p>The DPR was uploaded on PVS portal on 09.5.2025 and forwarded to NITI Aayog and M/o Housing & Urban Affairs on 26.05.2025.</p> <p>M/o Housing & Urban Affairs has sought additional information on 25.06.2025 with some observation, against which the State Govt. has submitted the reply on 25.07.2025. MoHUA further stated that the State Govt. has submitted the point wise reply but the revised DPR has not been yet submitted on the portal.</p> <p>Representative of NITI Aayog also added that they have not been able to convey their comments due to unavailability of revised DPR.</p> <p>State Govt. in its response stated that the revised DPR document size is significantly heavy. They assured that the link of revised DPR will be shared on the PVS portal at the earliest.</p> <p>The Committee asked the State Govt. to submit the revised DPR on the PVS portal at the earliest.</p>	To be placed in Next EIMC
5	Nagaland	<p>Development of 1.5 MW Dzuna Small Hydro Project (Rs. 23.68 Cr.)</p>	<p>The project (Concept Note & DPR) was recommended by the State Government during SLEC dated 05.03.2025</p> <p>The DPR was uploaded on PVS Portal on 13.03.2025 and forwarded to NITI Aayog & M/o Power on 18.03.2025, and M/o New & Renewable Energy on 30.04.2025.</p>	Recommended for DPR approval at a cost of Rs. 23.68 Cr

Mahip

		<p>NITI Aayog has supported the project on 12.08.2025 subject to the condition that MDoNER may ensure that standard cost norms are followed.</p> <p>The representative of State Government conveyed that the estimate of the project has been prepared as per the SoR of the State Government.</p> <p>The MNRE has supported the project on 30.05.2025. Representative of MNRE also stated that they do not have separate cost norms for such small hydropower projects. The cost of the project depends on several factors inter-alia including the geographical location and topography of the region.</p> <p>The Committee after due deliberation, recommended the project for DPR approval.</p>	
6		<p>Construction of Football Playground at Botsa EAC Hq, Kohima District. (Rs. 20.83 Cr.)</p> <p>The project (Concept Note & DPR) was recommended by the State Government during SLEC dated 11.03.2025</p> <p>The DPR was uploaded on PVS Portal on 17.03.2025 and forwarded to NITI Aayog & D/o Sports on 18.03.2025</p> <p>D/o Sports has conveyed that it does not support the project on 24.03.2025 stating that the State did not submit design and soil strata distribution for Football field. More emphasis was given on Gallery and other ancillary structure rather than football field. Moreover, the cost of the project was on the higher side.</p> <p>It was conveyed by the State Govt. that they have submitted revised DPR on 14.08.2025.</p> <p>D/o Sports conveyed that they have examined the revised DPR and have conveyed their comments on 18.08.2025 and further stated that the project is based on plinth area rates-2021. However, it should be based on latest plinth area rates-2025.</p> <p>NITI Aayog has asked for additional information on 12.08.2025.</p> <p>The Committee asked the State Govt. to reply to the comments of both D/o Sports and NITI Aayog.</p>	To be placed in Next EIMC
7	Sikkim	<p>Implementation of Educational Infrastructure related to IT Projects in 160 Schools across Sikkim</p> <p>The project titled 'Analytics Powered Interactive Virtual Classroom' was in-principle approved during the EIMC of NESIDS OTRI dated 28.03.2023.</p> <p>The DPR was uploaded on PVS Portal on 07.05.2025 and forwarded to NITI Aayog & D/o School Education & Literacy on 20.06.2025</p>	To be placed in Next EIMC

Mahip

		<p>(Rs. 25.81 Cr.)</p> <p>D/o School Education & Literacy has asked additional information (UDISE code of the schools in the proposal) on 30.06.2025 against which State Govt. has submitted the reply on 18.07.2025. The representative of DoSEL further conveyed during the meeting that the Digital Education division is processing the comments and accordingly will submit their comments within one week.</p> <p>Representative of the NITI Aayog conveyed that the NITI Aayog has already submitted its comments on the proposal in May 2024. However, the response of the State Government is awaited.</p> <p>The Programme Division in its response mentioned that the State Govt.'s response, w.r.t NITI Aayog's observations, has been received on 18.08.2025 and has been shared with NITI Aayog for their examination.</p> <p>The Committee asked the NITI Aayog & DoSEL to submit their response at the earliest.</p>	
--	--	--	--

Agenda III: Proposal for In principle Approval (04 projects):

S. No.	State	Name of Project	Deliberations	Decision
1	Nagaland	<p>Shifting and Construction of Water Treatment Plant and Allied Infrastructures and Replacement of 300MM Dia D.I Pipe Mainline for Water Supply to the State Capital Kohima Town at Kohima Science College, Jotsoma</p> <p>(Rs. 37.10 Cr)</p>	<p>The Proposal was uploaded on the portal by State Government on 20.03.2025 and was forwarded to NITI Aayog, D/o Drinking Water & Sanitation and M/o Housing & Urban Affairs on 10.06.2025.</p> <p>M/o Housing & Urban Affairs had sought additional information on 07.07.2025, against which the State Govt. had submitted the reply on 11.07.2025. Again on 14.08.2025, M/o Housing & Urban Affairs has sought additional information that has been forward to the State Govt. for their response. The State Govt conveyed that they will submit their response within 2 days.</p> <p>NITI Aayog has stated that the project is under examination.</p> <p>The Committee after detailed deliberations asked the State Govt. to upload their comments at the earliest.</p>	To be placed in Next EIMC

Mahip

2		<p>Development of Passenger Amenity Centre at Bus Terminal Dimapur, Nagaland (Rs. 6.5 Cr)</p>	<p>It was informed that the proposal was uploaded on the portal by State Government on 21.01.2025 and forwarded to NITI Aayog, M/o Road Transport & Highways on 5.03.2025 and M/o Housing & Urban Affairs on 17.03.2025.</p> <p>M/o Road Transport & Highways has supported the project on 10.03.2025.</p> <p>MoHUA has supported the project on 07.07.2023.</p> <p>NITI Aayog has sought additional information on 15.07.2025 against which the State Govt. has submitted their reply on 31.07.2025. NITI Aayog supported the project in the meeting stating that the State Government may incorporate the comments of NITI Aayog, if any in the DPR.</p> <p>Accordingly, after due deliberations, the Committee decided to recommend the project for in-principle approval subject to the condition that the State should incorporate the comments of NITI Aayog, if any, in the DPR.</p>	<p>Recommended for In-principle Approval</p>
3		<p>Promotion of Bamboo Industry for Socio-Economic Development in Nagaland through Bamboo Pulp Production (Rs. 15.00 Cr.)</p>	<p>It was informed that the proposal was uploaded on the portal by State Government on 17.03.2025 and forwarded to NITI Aayog, MoEFCC, MSME, and DPIIT on 18.03.2025 and DA&FW on 28.07.2025.</p> <p>D/o Promotion of Industry & Internal Trade has supported the project on 21.03.2025</p> <p>M/o Micro, Small & Medium Enterprises has supported on 25.04.2025</p> <p>M/o Environment, Forest & Climate Change has supported the project on 18.07.2025.</p> <p>D/o Agriculture & Farmers Welfare has supported the project on 31.07.2025 with observations.</p>	<p>To be placed in Next EIMC</p>

msk

			<p>NITI Aayog has conveyed on 23.07.2025 that it does not support this project. The representative from NITI Aayog mentioned that the project falls under the negative list of guidelines of NESIDS (OTRI) point no. 7.1.5 (iii) & (iv) as it is an Agriculture sector project. Further, it was conveyed that for social and commercial sector projects, permanent infrastructure related to production centres/processing units cannot be supported as per the guidelines of the Ministry of Finance (Department of Economic Affairs) F. No. 13/1/2017-INF dated 11.10.2022.</p> <p>The Committee asked the state Government to upload their response w.r.t the comments of NITI Aayog. The State Govt. was also asked to attach revised Concept Note along with the comments so that there is no communication gap.</p> <p>The Committee further asked the Programme Division to examine the aforementioned D.O letter of Ministry of Finance (DEA) point-wise and to find out the rule position of negative list of items and clarify their recommendations in the next EIMC.</p>	
4	Tripura	<p>Implementation of Educational Infrastructure related to IT projects in 425 schools across Tripura</p> <p>(Capex cost is Rs 42.25 cr and opex is Rs 6.88 cr for 3 years)</p> <p>(Rs. 49.13 Cr.)</p>	<p>The proposal was upload by State Govt. on 10.02.2025 and was forwarded to NITI Aayog and Line Ministries on 10.02.2025.</p> <p>DoT has supported project on 15.05.2025 with certain observations against which State Govt. has submitted the reply on 03.06.2025. Comments awaited from DoT.</p> <p>D/o School Education & Literacy sought additional information on 17.02.2025, against which the State Govt. has submitted the reply on 03.03.2025. D/o School Education & Literacy has provided its comments on 03.07.2025 and sought additional information from</p>	To be placed in Next EIMC

Mahesh

		the State Government against which the State Govt. has submitted their reply on 15.08.2025.	
		Accordingly, after due deliberations, the Committee asked the DoT, DoSEL & NITI Aayog to convey their comments.	

Agenda-IV: Proposal for Change of Scope Approval (02 projects):

S. No.	State	Name of Project	Deliberations	Decision
1	Tripura	Procurement of Pulse Oximeter and Antigen Tests Kits etc for combating COVID 19 pandemic in Tripura (Rs. 3.90 Cr.)	<p>It was conveyed that the AFS of the project was issued on 26.03.2021 with an amount of Rs. 390.00 lakh.</p> <p>The 1st change in scope proposal was received on the recommendation of SLEC meeting held on 18th June 2021, thereafter the proposal was placed in 29th meeting of IMC/NESIDS Committee held on 20.07.2021 and was approved. However, before issuance of revised AFS, the Secretary MDoNER suggested "A larger numbers of oximeters / test kits may not have higher utility necessarily and may even be used wastefully / expire without use."</p> <p>Accordingly, the State Government has submitted the proposal for CoS in which it has been proposed to procure 6 C - Arm fluoroscope.</p> <p>After detailed discussions, the Committee has asked the State Government to examine if the project can be foreclosed on 'as is where is' basis and to propose the requirement of new equipment as a new proposal.</p>	Not recommended for change of scope
2	Assam	Upgradation of 24 numbers of existing district hospitals for setting up of ICUs for treatment of COVID-19 patients in Assam (Rs. 97.48 Cr.)	<p>It was conveyed that the project was sanctioned at Rs. 9749.00 lakh under NESIDS on 18.06.2020. AFS of Rs. 9748.80 lakh was issued on 07.07.2020.</p> <p>In the original AFS of the project, the following components were sanctioned</p> <p>(i) ICU beds (ii) ETP/STP (iii) Mechanized laundry (iv) Generators, UPS, Incinerators and electrical connections</p>	Recommended for change of scope as per the observations at Column 4.

Mahesh

		<p>(v) CSSD</p> <p>(vi) 20 % Miscellaneous cost including GST</p> <p>The State Government conveyed that working estimate amounting to Rs. 211.00 cr has been analyzed by the Estimate Committee (Group). As per the minutes of the meeting of the Expert Committee, the estimate was recommended for approval along with modifications, which were deemed necessary based on situational requirements. The working estimate of ₹211.00 Cr (Central Share: ₹97.488 Cr +State Share: ₹113.512 Cr) has also been recommended for approval by the State Level Empowered Committee (SLEC) in its meeting held on 24.04.2025.</p> <p>The Programme Division conveyed that the State Govt. has submitted a proposal for change of scope by reducing the originally sanctioned number of equipment.</p> <p>Accordingly, after multiplying the revised quantity with the unit cost of that equipment (specified in the DPR), the revised cost of the project was calculated as Rs. 8174.40 lakh.</p> <p>After deliberations, the Committee recommended the change of scope stating that the sanctioned cost of the project will be revised proportional to the revised number of equipment indicated by the State Govt. as per the unit cost of the equipment mentioned in the AFS originally issued by the Ministry.</p>	
--	--	---	--

Agenda-V: Proposal for Fore-Closure Approval (02 project):

S. No.	State	Name of Project	Deliberations	Decision
1	Assam	Improvement of Morigaon - Pachatia-Damal-Dharamtul Road including construction of RCC bridge No.	<p>It was informed that the project was sanctioned on 09.12.2013 for an approved cost of Rs. 7.33 Cr. The amount released towards the project is Rs. 2.63 Cr.</p> <p>The project has been recommended for foreclosure on 'as is where is basis' by the SLEC of Assam.</p> <p>The project has been inspected by Shri Jayanta Das, Project associate, FTSU Assam on 01.07.2025 who has reported an outcome score of 9. The work was abandoned midway by the contractor after completing 46% work by 31.12.2017, which included 2.4 km out of 4.19 km</p>	Recommended for foreclosure on as is where is basis

Handwritten signature

		5/1 over river Kolong	sanctioned road length and some sections of RCC bridge foundation/Substructure works. the work could not be continued due to the presence of Rolled Steel Joist beneath the cutting edge of abutment well. To ensure the project's completion, the work was rescinded on 30.08.2018, and a new proposal for the remaining work was approved under SOPD-G, leading to the project's completion on 25/03/2022. In view of the fact that the project has been completed and reported as operational with a good outcome score, the Committee after detailed deliberations recommended that the project may be foreclosed on 'as is where is basis'.	
2	Assam	Construction of Moran Netai Road Dibrugarh	It was informed that the project was sanctioned on 10.11.2010 for an approved cost of Rs. 3.03 Cr. The amount released towards the project is Rs. 2.14 Cr. The project has been recommended for foreclosure on 'as is where is basis' by the SLEC of Assam. The project has been inspected by Shri Dulu Moni Talukdar, FTSU Assam on 26.06.2025 who has reported an outcome score of 7. It was further conveyed that the Contractor had miserably failed to complete the work even after given ample opportunity for the interest of the work and as such the work was foreclosed. No Contractor was interested to execute the balance work even after repeated attempts as the estimate was prepared in the year 2010-11. Finally, to achieve closure, balance work was later sanctioned and completed under SOPD-G for the year 2019-20. In view of the fact that the project has been reported as completed and operational with a good outcome score, the Committee after detailed deliberations recommended that the project may be foreclosed on 'as is where is basis'	Recommended for foreclosure on as is where is basis

3. The Competent Authority has raised certain observations in respect of the following two DPRs submitted by the State Govt. of Tripura, for which the observations of the competent authority shall be conveyed to the State Government of Tripura separately:

- (i) Development of Tourism Infrastructure in Four Islands in Dumbur Lake along with other facilities in Tripura. (Rs. 30.04 Cr.)
- (ii) Establishment of Sports Infrastructure in Tripura (Rs. 38.55 Cr.)

4. It was conveyed to the State Governments of NER to submit the project proposals against their normative balance outlays at the earliest as these outlays are valid till 31st March, 2026. The balance outlay of the State governments for NESIDS (OTRI) is summarized below:

Malik

(all figures in Rs cr.)

Sr No	State	Outlay till 31.03.2026	AFS issued after 01.04.2022		DPR Approved after 01.04.2022 but AFS not issued		In-principle Approved after 01.04.2022 but D PR not approved		Balance Normative allocation	Shelf of projects	
			No.	Amount	No.	Approved Cost	No.	Approved Cost		No.	Amount
1	Arunachal Pradesh	495.75	6	297.49	0	0	1	20	178.26	1	105
2	Assam	1054.50	6	1050.73	0	0	0	0	3.77	0	0
3	Manipur	378.83	4	230.02	1	21.81	1	49.97	77.03	0	0
4	Meghalaya	408.44	3	174.66	0	0	2	166.5	67.28	1	50.5
5	Mizoram	395.53	5	124.76	0	0	7	204.72	66.05	2	34
6	Nagaland	386.42	1	24.46	2	69.83	7	124.51	167.62	19	282.47
7	Sikkim	248.25	1	145.30	0	0	1	20	82.95	0	0
8	Tripura	428.18	3	89.76	2	106.23	5	178.65	53.54	1	49.13
	Total Outlay	3795.91	29	2137.18	5	197.87	24	764.35	696.50	24	521.1

5. It was further communicated to the State Government that the expenditure plan shared by the State government for the period from April 2025 to June 2025 is in general on the lower side in respect of all the NER States. State Governments were requested to expedite the progress of ongoing works and submit the demand requests to the Ministry through the Poorvottar Vikas Setu portal. The summary of ongoing projects under NESIDS (OTRI) is provided below:

(all figures in Rs cr.)

S. No	State Name	July-25		Aug-25		Sep-25		Q1 – (Target & Achievement)			Q2 – (Target & Achievement)	
		Exp. Plan Submitted by State Govt	Achievement	Exp. Plan Submitted by State Govt	Achievement	Exp. Plan Submitted by State Govt	Achievement	Expenditure plan submitted by State	Total Expenditure	Shortfall	Expenditure plan submitted by State	Total Expenditure

Mahesh

1	Arunachal Pradesh	21.56	15.44	4.22	12.18	3.92	0	83.73	7.23	76.5	29.69	27.62
2	Assam	9.69	2.90	23.96	12.4	32.29	0	135.3	150.92	-	65.94	15.30
3	Manipur	20.61	0.33	19.51	0.11	23.75	0	77.4	15.85	61.55	63.87	0.44
4	Meghalaya	2.13	4.83	2.96	0	5.97	0	42.18	16.97	25.21	11.06	4.83
5	Mizoram	3.75	6.02	3.46	0.66	3.65	0	39.66	14.86	24.8	10.86	6.68
6	Nagaland	0	3.86	0	0	6.64	0	26.68	9.09	17.59	6.64	3.86
7	Sikkim	36.33	0.00	0	0	36.325	0	41.33	5.00	36.33	72.66	0.00
8	Tripura	6.13	8.00	8.2	0	4.38	0	56.72	23.56	33.16	18.71	8.00
Total		100.20	41.37	62.31	25.35	116.92	0	502.98	243.48	275.14	279.43	66.72

6. The Committee reiterated that the State Government while submitting the new project proposals under NESIDS (OTRI) should provide the details regarding operationalization, maintenance and sustainability of the project along with all statutory clearances as per Annexure-B for Concept Notes and Annexure-C for DPRs, as per the guidelines of NESIDS (OTRI) issued vide No. NESIDS/4/20202-US(NLCPR) dated 21.08.2023.

7. All concerned Line Ministries and NITI Aayog were requested to expedite their comments for the project proposals, which are being forwarded to them, and furnish the same on time so that final decisions can be taken in the EIMC without further delaying the process.

Lastly, the meeting ended with a vote of thanks to the Chair.

Annexure-I**List of Participants**

59th Meeting of **EIMC of NESIDS(OTRI)** held on **19.08.2025 at 11:15 AM** under the Chairmanship of Secretary, MDoNER in Committee Room No. 12 (Conference Hall), Block-10, Jodhpur Officers Hostel, Pandara Road, India Gate, New Delhi-110003.

Sl. No.	Organization	Officers attended
1	Members Of The EIMC Of NESIDS(OTRI)/Their Representatives	Shri Chanchal Kumar, Secretary, MDoNER – In Chair
		Shri Asit Gopal, AS&FA, MDoNER, on VC
		Shri Shantanu, Joint Secretary, MDoNER
2	Govt. of Assam	Smt. Reena Mech, Secretary, Transformation and Development Dept., on VC
		Shri Debajit Bhuyan, Special Secretary, PWD (Roads), Govt. of Assam
		Ms. Archana Goswami, ADO, Transformation and Development Dept., on VC
		Sandip Kumar Das JDO T and Dept, Transformation and Development Dept., on VC
		Shri Ranjit Dutta, Nodal Officer, NESIDS, PWRD
		Mondip Chutia, Junior Development Officer, T and Dept, Transformation and Development Dept., on VC
3	Govt. of Meghalaya	Dr. Shakil Ahammed, Additional Chief Secretary, on VC
		K. Hynniewta, Joint Secretary, Planning, Investment Promotion & Sustainable Development Department, on VC
		Shri. S Lyngdoh, Additional Chief Engineer, Public Health Engineering Department, on VC
		Smti. B RidalinPyrbot, Executive Engineer, Public Health Engineering Department, on VC
4	Govt. of Mizoram	Shri Lalmalsawma Pachuau, Secretary, Planning Dept., on VC
		Shri Vanlaldina Fanai, Commissioner, Planning Dept., on VC
		Shri H Lalengmawia, Secretary, Health & Family Welfare Department, on VC
		Shri Sudhir Kumar, IAS, Principal Secretary, Civil Aviation, on VC
		Shri Hrangthanga Zote, Chief Engineer, (Building), PWD, on VC
		Smt. Biakthansangi Hrahse, Deputy Adviser – cum-Deputy Secretary, Planning Department, on VC
		Dr. Ruth Lalmuanpuii, Jt. Director, DHME, on VC
		Shri Lalrohlu, Director, Aviation, on VC
		Smt. B. Vanlalruati, Economist-cum-Under Secretary,

		Planning Department, on VC
		Shri H. Lalengzauva, Research Officer, Planning Department, on VC
		Dr. Zonunmawii, Addl Director, DHME, on VC
5	Govt. of Nagaland	Smt. Temsunaro Aier, IAS, Development Commissioner, Planning, on VC
		Shri Zarenthung Ezung, Secretary, PHED, on VC
		Shri L. Leyang Khmn, Chief Engineer, PHED, on VC
		Shri T. Lithrichum Samgtam, Addl CE(T&G), Power, on VC
		Shri Kekhriesalhou Keyho, Ex Eng, Power, on VC
		Shri Kethosituo Sekhose, Director, Youth Resources & Sports, on VC
		Shri Megolhu Dolie, Addl. Director, Youth Resources & Sports, on VC
		Shri Swedi Kiso, Ex Eng. Youth Resources & Sports, on VC
		Smt. Athrila S. Sangtam, Joint Secretary, Transport, on VC
		Shri Renben Kikon, Ex. Eng. Transport, on VC
		Dr. Tolto Metha, Team Leader, NBDA, on VC
		Shri Imlikokba Longkumer, Asst. Dev. Comm, Planning, on VC
6	Govt. of Tripura	Shri. L.T. Darlong, Secretary, Planning (P&C)/ Handloom Handicraft Department, on VC
		Dr. Pradeep Kumar Chakravarty, Secretary, YA&S/ICA Department, on VC
		Shri. Uttam Kumar Chakma, Secretary, Tourism / Transport Department, on VC
		Shri Soubhik Debbarma, Joint Director, Health & FW, on VC
7	NEC	Shri Satinder Kumar Bhalla, Secretary, on VC
8	NITI Aayog	Shri Mohd. Zubair Ali Hashmi, Director, on VC
9	Ministry of External Affairs	Shri Hermon Kujur, Under Secretary, on VC
10	Ministry of Road Transport and Highways	Shri L.Behra, Superintending Engineer, , on VC
11	Department for Promotion of Industry & Internal Trade	Shri Sher Singh Meena, on VC
12	Ministry of Housing and Urban Affairs	Dr. Ramakant, Deputy Advisor, on VC
13	Ministry of Home Affairs	Shri Rajesh Kumar Singh, Under Secretary (NE), on VC
14	Ministry of Civil Aviation	Ms Smitha Mol M S, Deputy Secretary, on VC
15	Ministry of Health and Family Welfare	Shri Ashutosh Agrawal, Under Secretary

16	Ministry of Micro, Small and Medium Enterprises	Ramesh Yadav, Director, on VC
17	Ministry of Culture	Mohit Rawat, Section Officer, on VC
18	Department of Sports	Shri O.P. Chanchal, Under Secretary, on VC
19	Department of School Education	Shri S D Sarkar, Director, on VC
20	Ministry of New and Renewable Energy	Shri Rajkumar, Scientist-C, on VC
21	Ministry of DoNER	Shri Silabhadra Das, Deputy Secretary
		Shri Sandeep Verma, Deputy Secretary
		Shri Sunil Kumar Jain, Executive Engineer
		Shri Mahipal Yadav, Under Secretary
		Shri Anil Kumar, Consultant
		Shri Yograj, Consultant