

File No. NESIDS/45/2025-O/o UNDER SECRETARY(NESIDS)

Government of India

Ministry of Development of North Eastern Region

Jodhpur Officer's Hostel, Pandara Park,
India Gate Circle, New Delhi-110003


Dated: 08.10.2025

OFFICE MEMORANDUM

Subject: Minutes of the 60th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS (OTRI) Scheme held on 29.09.2025 at 11:45 AM.

The undersigned is directed to refer to subject cited above and to forward herewith the minutes of the 60th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS (OTRI) held on 29.09.2025 at 11:45 AM under the Chairpersonship of Secretary, Ministry of Development of North Eastern Region at Jodhpur Officer's Hostel, New Delhi- 110003 for information and necessary action, please.

Encl: As above.


08.10.2025
(Mahipal Yadav)

Under Secretary to the Government of India
Mail: infra-mdoner@gov.in

To,

- i. Chief Executive Officer, NITI Aayog, New Delhi
- ii. Secretary, Ministry of Home Affairs
- iii. Foreign Secretary, Min of External Affairs, New Delhi.
- iv. Secretary, DPIIT, New Delhi
- v. Secretaries of the concerned Line Ministries/Departments
- vi. Chief Secretaries of concerned NE States.
- vii. AS&FA, MDoNER
- viii. Secretary, North Eastern Council, Nongrim Hills, Shillong, Meghalaya
- ix. Principal Secretary (Planning), of all NE states
- x. Sr. Technical Director (NIC), MDoNER with the request to arrange to upload the Minutes of the Meeting in Ministry's website

Copy to;

- i. PS to Hon'ble Minister, MDoNER
- ii. APS to Hon'ble MoS, MDoNER
- iii. PPS to Secretary, MDoNER
- iv. PS to Additional Secretary, MDoNER

Minutes of 60th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI held on 29.09.2025 at 11:45 AM under the Chairpersonship of Secretary, Ministry of Development of North Eastern Region

The 60th meeting of Empowered Inter-Ministerial Committee (EIMC) of NESIDS-OTRI was held on 29.09.2025 at 11:45 AM under the Chairmanship of Secretary, MDoNER, through hybrid mode, to discuss the project proposals received from the State Governments of NER. List of the participants is at Annexure-I.

2. At the outset, the Secretary of Ministry of Development of North Eastern Region (MDoNER) and Chairperson of the Committee welcomed the participants and asked the Additional Secretary (Infrastructure), MDoNER to start the presentation. The Agenda-wise deliberations and decisions were taken as follows:

Agenda I: Confirmation of the Minutes of the 59th EIMC of NESIDS(OTRI)

The Minutes of the 59th EIMC meeting of NESIDS (OTRI) held on 19.08.2025 were issued vide O.M. dated 03.09.2025. No further comments have been received from the State Governments, NITI Aayog and Line Ministries. Accordingly, the minutes of the meeting of the 59th EIMC were confirmed.

Agenda II: Proposal for Approval of DPRs (04 projects) :

S.No	State	Project Name	Deliberations	Decision
1	Mizoram	Greater Baghmara Water Supply Scheme Phase II (Rs. 120.00 Cr.)	<p>The project (Concept Note & DPR) was recommended by the State Government during SLEC dated 28.03.2025.</p> <p>The DPR was uploaded on PVS portal on 09.05.2025 and forwarded to NITI Aayog and M/o Housing & Urban Affairs on 26.05.2025</p> <p>M/o Housing & Urban Affairs had sought additional information on 25.06.2025, against which the State Govt.(SG) had submitted the point wise reply on 25.07.2025. MoHUA had again sought additional information on 03.09.2025 and further asked the SG to submit the revised DPR. The SG had submitted the response to the queries of MoHUA on 24.09.2025. During the meeting SG requested for one month time for submitting the revised DPR.</p> <p>NITI Aayog had conveyed on 28.08.2025 that it does not support this project citing the fact that the project components namely feeder mains, distribution pipelines, Zonal reservoirs etc do not qualify as Infrastructure components as per the harmonized master list of infrastructure sub sector issued by the Department of Economic Affairs, Ministry of Finance vide Gazette notification dated 11.10.2022 .</p>	To be placed in Next EIMC

ny

		<p>The Committee asked MoHUA whether they have any objection with the proposed components in the DPR to which MoHUA responded that they have no objection with regards to the project components. It was further conveyed by the representative from MoHUA that in the water supply projects they sanction similar items and allied infrastructure such as feeder mains, distribution pipelines, Zonal reservoirs etc are an integral part of any Water supply project.</p> <p>The Committee asked the Programme Division to obtain the necessary clarifications on the harmonized master list of infrastructure sub sector issued from the Department of Economic Affairs.</p> <p>After detailed deliberations, the Committee asked the SG to provide the revised DPR within one month.</p>	
2	<p>Development of Heliports and Helipads in Thenzawl, Mizoram (Rs. 12.00 Cr.)</p>	<p>The project was approved in-principle during the 54th EIMC dated 13.02.2025.</p> <p>The DPR was uploaded on PVS portal on 30.4.2025 and forwarded to NITI Aayog and M/o Civil Aviation on 01.05.2025.</p> <p>M/o Civil Aviation had supported the project on 28.07.2025, subject to condition that technical specifications and design of the helipad should be in conformity with the relevant DGCA CAR norms against which the SG had submitted their compliance on 02.09.2025 stating that they are in compliance with DGCA CAR norms section (4) for helicopters & aerodrones. M/o Civil Aviation had unconditionally supported the project on 19.09.2025.</p> <p>NITI Aayog had supported the project on 22.09.2025 subject to the condition that MDoNER may ensure that response to the suggestion raised by the NITI Aayog vide their OM dated 19.06.2025 are complied during the course of implementation of the project. It was conveyed that the SG has already submitted the compliance to the observations of NITI Aayog stating that suggestions of NITI Aayog shall be</p>	<p>Recommended for approval of DPR at a cost of Rs. 12.00 Cr.</p>

4

		<p>followed during the course of implementation of the project</p> <p>In view of the above, the Committee after due deliberations recommended the project for DPR approval.</p>	
3		<p>Construction of 50 Bedded Hospital Complex at Kulikawn Hospital, Aizawl, Mizoram. (Rs. 34.75 Cr.)</p> <p>It was informed that the project was approved in-principle during the 53rd EIMC dated 21.01.2025.</p> <p>The DPR was uploaded on PVS portal on 02.06.2025 and forwarded to NITI Aayog on 16.06.2025 & to D/o Health & Family Welfare on 13.06.2025</p> <p>D/o Health & Family Welfare had supported the project on 08.09.2025 with some comments regarding adherence to the IPHS 2022 guideline.</p> <p>The SG has submitted the compliance to the comments of MoHFW stating that the dept. will adhere to the IPHS 2022 norms while implementing the project.</p> <p>NITI Aayog had supported the project on 19.08.2025, with some comments/observation to be looked into while implementing the project to which the SG has agreed and submitted the compliance on 26.09.2025.</p> <p>In view of the above, the Committee after due deliberations recommended the project for DPR approval.</p>	<p>Recommended for approval of DPR at a cost of Rs. 34.75 Cr.</p>
4	Nagaland	<p>Construction of Football Playground at Botsa EAC Hq, Kohima District. (Rs. 20.83 Cr.)</p> <p>The project (Concept Note & DPR) was recommended by the State Government during SLEC dated 11.03.2025</p> <p>The DPR was uploaded on PVS Portal on 17.03.2025 and forwarded to NITI Aayog & D/o Sports on 18.03.2025.</p> <p>D/o Sports had asked additional information on 18.08.2025 about cost and land development issues against which comments of SG are awaited.</p> <p>NITI Aayog has conveyed that it does not support this project on 19.09.2025 citing multiple issues.</p> <p>During the meeting, the SG requested time of 3-4 days to prepare and submit the reply to the comments of D/o Sports and NITI Aayog.</p>	<p>To be placed in Next EIMC</p>

g

		Accordingly, after detailed deliberations the SG was asked by the Committee to reply for the comments of both D/o Sports and NITI Aayog at the earliest.	
--	--	--	--

Agenda III: Proposal for In Principle Approval (09 projects):

S. No.	State	Name of Project	Deliberations	Decision
1	Mizoram	New Construction of 40-bedded Hostel Building for Auxiliary Nursing & Mid-wifery School, Zemabawk, Mizoram (Rs. 10.00 Cr.)	<p>The Proposal was uploaded on the portal by State Government on 26.05.2025 and was forwarded to NITI Aayog and D/o Health & Family Welfare on 10.07.2025.</p> <p>The comments are awaited from D/o Health & Family Welfare since 10.07.2025. representative of D/o Health & Family Welfare conveyed that the matter is under examination with the Nursing division and that they will convey their comments soon.</p> <p>NITI Aayog had conveyed on 04.09.2025 that it does not support this project stating that construction of residential building falls under the negative list of scheme guidelines.</p> <p>The Committee asked the PD to examine and clarify whether such hostel buildings can be considered as accommodation or administrative building. The PD clarified that some projects containing hostel component have been sanctioned in the recent past.</p> <p>The Committee asked the D/o Health & Family Welfare to submit its comments at the earliest.</p>	To be placed in Next EIMC
2	Mizoram	Re-construction of Government school buildings Across Mizoram Phase-II (Rs.24.00 Cr.)	<p>The Proposal was uploaded on the portal by State Government on 26.05.2025 and was forwarded to NITI Aayog and D/o School Education & Literacy on 27.06.2025.</p> <p>During the meeting, representative of D/o School Education & Literacy conveyed that they support in principle. However, he enumerated the following observations the</p> <p>i. There are two private schools in concept note (at s.no. 51 & 57) which can not be considered.</p>	Recommended for In Principle approval subject to incorporation of comments/suggestions of NITI Aayog and DoSEL in the DPR.

ny

		<p>ii. There are four schools (at s.no. 59, 61 ,65 &71) which have already been approved under Samagra Shiksha for re-construction.</p> <p>iii. O&M, infrastructure and recurring cost of the project will not be the responsibility of DoSEL.</p> <p>NITI Aayog had conveyed on 04.09.2025 that it does not support this project stating that reconstruction of administrative block within school buildings falls under negative list of the scheme guidelines. The SG has submitted reply on 16.09.2025. The representative from NITI Aayog asked for some more time to examine and reply to the comments</p> <p>The Committee after due deliberations, decided to recommend the project In Principle and asked the SG to submit the DPR for the project duly incorporating the observations of DoSEL & NITI Aayog.</p>	
3	Nagaland	<p>Shifting and Construction of Water Treatment Plant and Allied Infrastructures and Replacement of 300MM Dia D.I Pipe Mainline for Water Supply to the State Capital Kohima Town at Kohima Science College, Jotsoma (Rs. 37.10 Cr.)</p> <p>The Proposal was uploaded on the portal by State Government on 20.03.2025 and was forwarded to NITI Aayog, D/o Drinking Water & Sanitation and M/o Housing & Urban Affairs on 10.06.2025. M/o Housing & Urban Affairs has sought additional information on 07.07.2025 with certain observation, against which SG has submitted the reply on 11.07.2025. Again on 14.08.2025, M/o Housing & Urban Affairs has sought additional information against which SG has submitted the reply on 20.08.2025. MoHUA has again raised some observation on 25.09.2025 against which comments from SG is awaited.</p> <p>NITI Aayog has conveyed that it does not support this project on 23.09.2025 stating that projects aimed at providing sustainable water supply system to dispersed villages/habitations can be considered as per the NESIDS(OTRI) guidelines. However, the proposed project is to cater to the Kohima capital city which is not classified as dispersed villages/habitation. The response is awaited from SG.</p>	To be placed in Next EIMC

y

		The Committee asked the SG to submit the response to both NITI Aayog and MoHUA comments on the portal.	
4	Extension of Public Ground with Galleries and Rostrum at Kisetong Village, Kiphire (Rs. 5.00 Cr.)	<p>The Proposal was uploaded on the portal by State Government on 02.04.2025 and was forwarded to NITI Aayog and D/o Sports on 28.07.2025.</p> <p>NITI Aayog has supported the project on 19.09.2025, with some observations that are to be included in the DPR.</p> <p>D/o Sports has sought additional information on 04.08.2025. Comments are awaited from SG.</p> <p>The SG was asked to furnish its response in reply to the comments of D/o Sports.</p>	To be placed in Next EIMC
5	Construction of Synthetic Turf and open Gallery with Commercial Complex blow and basic Public Amenities at Aboi Hq. Mon (Rs. 5.00 Cr.)	<p>The Proposal was uploaded on the portal by state government on 02.04.2025 and was forwarded to NITI Aayog, M/o Housing & Urban Affairs and D/o Sports on 28.07.2025.</p> <p>D/o Sports has supported the project from utility angle and sought some additional information on 04.08.2025.</p> <p>M/o Housing & Urban Affairs has supported the project on 25.09.2025.</p> <p>Representative of NITI Aayog stated that there is nothing mentioned in the concept note w.r.t the 'open gallery with commercial complex blow and basic public amenities' section.</p> <p>The committee asked NITI Aayog to upload its comments on the portal and SG was asked to accordingly furnish the clarification on the same.</p>	To be placed in Next EIMC
6	Promotion of Bamboo Industry for Socio-Economic Development in Nagaland through Bamboo Pulp Production (Rs. 15.00 Cr.)	<p>The Proposal was uploaded on the portal by state government on 17.03.2025 and was forwarded to NITI Aayog, MoEFCC, MSME, and DPIIT on 18.03.2025 and (DA&FW) on 28.07.2025.</p> <p>D/o Promotion of Industry & Internal Trade had supported the project on 21.03.2025</p> <p>M/o Micro, Small & Medium Enterprises had supported on 25.04.2025</p>	To be placed in Next EIMC

g

		<p>M/o Environment, Forest & Climate Change had supported the project on 18.07.2025.</p> <p>D/o Agriculture & Farmers Welfare had supported the project on 31.07.2025 with observation. Compliance of the SG against the comments of MoAFW is awaited since 13.08.2025.</p> <p>NITI Aayog had conveyed on 19.08.2025 that it does not support the project citing the fact that the project components do not qualify as Infrastructure components as per the harmonized master list of infrastructure sub sector issued by the Department of Economic Affairs, Ministry of Finance vide Gazette notification dated 11.10.2022.</p> <p>The representative of SG mentioned that the revised proposal which has been submitted is in alignment with NESIDS (OTRI) guidelines. They mentioned that in revised proposal they have focused only on the permanent infrastructure. They also mention that the SG will fund the O&M cost.</p> <p>The Committee asked the Programme Division to obtain the necessary clarifications on the harmonized master list of infrastructure sub sector issued from the Department of Economic Affairs.</p> <p>The Committee further asked NITI Aayog to examine the revised concept note submitted by SG and submit their comments.</p>	
--	--	---	--

Agenda-IV: Proposal for Fore-Closure (02 projects):

S. No.	State	Name of Project	Deliberations	Decision
1	Arunachal Pradesh	Inter-District road connection for Chayangtajo of East Kameng District to Passang Co Circle of Kurung Kumey District, Phase-I (26 Km) (Rs. 21.41 Cr.)	It was informed that the project was sanctioned on 12.12.2012 for an approved cost of Rs. 21.41 Cr. The amount released towards the project is Rs. 15.41 Cr. The project has been recommended for foreclosure on 'as is where is basis' by the SLEC of Arunachal Pradesh.	Recommended for foreclosure with full refund

g

			<p>The project has been inspected by Shri Millo Pushang, State Coordinator, FTSU Arunachal Pradesh on 11.07.2025 and has reported an outcome score of 5. It was reported that the inspection could not be carried out beyond 2 Kms due to inaccessibility of road for non-maintenance. The works on the project have remained suspended for the last 8 years; the freshly cut formation width has grown up with bushes, slips/slides and erosions have taken place in multiple locations. Hence, massive restoration works will be required to restore the road, involving extra costs to resume the project, which is not advisable. Further, it has been reported that MoRTH is taking up a double lanning road on the same stretch under BHARAT MALA PARIYOJNA scheme, more or less passing through the same alignment of this project.</p> <p>In view of the fact that the project has not been completed after 13 years of sanction and that part of the alignment is planned to be taken up under other scheme of GoI, the Committee after detailed deliberations recommended that the project may be foreclosed on 'full refund basis'.</p>	
2	Nagaland	<p>Construction of Rani Gaidinliu-Library-cum-Memorial Museum at Kohima (Rs. 9.8)</p>	<p>It was informed that the project was sanctioned on 19.09.2011 for an approved cost of Rs. 9.8 Cr. The amount released towards the project is Rs. 5.84 Cr.</p> <p>The project has been recommended for foreclosure on 'as is where is basis' by the SLEC of Nagaland.</p> <p>The project has been inspected by Er P Kheto Sema, FTSU Nagaland on 23.06.2025 and has reported an outcome score of 7. The project was subsequently discontinued in 2016 following objection from various civil</p>	<p>Recommended for foreclosure on 'as is where is basis'</p>

my

		<p>society organization regarding its nomenclature. After spending a total of Rs 6.81 Cr (Rs 5.83 CS + Rs 0.98 SS) the funding from NLCPR scheme got discontinued and the project remained stalled for 7 years. Through State resources the project got resumed from March 2024 and got completed on 27th Feb 2025 incurring additional expenditure of Rs. 601.23 lakhs. The overall expenditure on the project stands at Rs 1283.08 lakhs.</p> <p>In view of the fact that the project has been reported as completed with a good outcome score, the Committee after detailed deliberations recommended that the project may be foreclosed on 'as is where is basis'.</p>	
--	--	--	--

3. The Competent Authority has raised certain observations in respect of the following three Concept Notes and the same shall be communicated to State Govt. of Nagaland separately:

- Construction of Rostrum and Gallery and Extension of Playground at Yonglok Village, Longleng (Rs. 5.00 Cr.).
- Construction of Gallery and Rostrum, and Extension of Football Ground at Noksen Village, Tuensang (Rs. 5.00 Cr.).
- Construction of Football Ground and related Infrastructure at Tuli Town, Mokokchung (Rs. 5.00 Cr.).

4. It was conveyed to the State Governments of NER to submit the project proposals against their normative balance outlays at the earliest as these outlays are valid till 31st March, 2026. The balance outlay of the State governments for NESIDS (OTRI) is summarized below:

(all figures in Rs cr.)

Sr No	State	Outlay till 31.03.2026	AFS issued after 01.04.2022		DPR Approved after 01.04.2022 but AFS not issued		In-principle Approved after 01.04.2022 but DPR not approved		Balance Normative allocation	Shelf of project	
			No.	Amount	No.	Approved Cost	No.	Approved Cost		No.	Amount
1	Arunachal Pradesh	495.75	6	297.49	0	0	1	20	178.26	1	105

g

2	Assam	1054.50	6	1050.73	0	0	0	0	3.77	0	0
3	Manipur	378.83	4	230.02	1	21.81	1	49.97	77.03	0	0
4	Meghalaya	408.44	3	174.66	0	0	2	166.5	67.28	1	50.5
5	Mizoram	395.53	5	124.76	0	0	7	204.72	66.05	2	34
6	Nagaland	386.42	2	44.03	1	49.83	8	131.01	161.55	18	275.97
7	Sikkim	248.25	1	145.30	0	0	1	20	82.95	0	0
8	Tripura	428.18	5	194.54	0	0	5	178.65	54.99	1	49.13
	Total Outlay	3795.91	32	2261.53	2	71.64	25	770.85	691.88	23	514.6

5. It was further communicated to the State Government that they should expedite the progress of ongoing works and submit the demand requests to the Ministry through the Poorvottar Vikas Setu portal. The summary of expenditure made by the NER states in Q1 and Q2 against their expenditure plan is provided below:

(all figures in Rs cr.)

S. No	State Name	Jul-25		Aug-25		Sep-25		Q1 – (Target & Achievement)			Q2 – (Target & Achievement)	
		Exp. Plan Submitted by SG	Achievement by men	Exp. Plan Submitted by SG	Achievement by men	Exp. Plan Submitted by SG	Achievement by men	Expenditure re plan submitted by State	Total Expenditure	Shortfall	Expenditure re plan submitted by State	Total Expenditure
1	Arunachal Pradesh	21.56	15.44	4.22	22.2	3.92	8.15	83.73	7.23	76.5	29.69	45.79
2	Assam	9.69	2.9	23.96	95	32.29	48.25	135.3	150.92	-	65.94	146.15
3	Manipur	20.61	0.33	19.51	0.1	23.75	0.22	77.4	15.85	61.55	63.87	0.65
4	Meghalaya	2.13	4.83	2.96	0	5.97	0.4	42.18	16.97	25.21	11.06	5.23

g

5	Mizoram	3.75	6.02	3.46	4	3.65	0.9	39.66	14.86	24.8	10.86	10.92
6	Nagaland	0	3.86	0	4.6	6.64	0	26.68	9.09	17.59	6.64	8.46
7	Sikkim	36.33	0	0	0	36.325	36.3	41.33	5	36.33	72.66	36.3
8	Tripura	6.13	8	8.2	0	4.38	0	56.72	23.56	33.16	18.71	8
Total		100.2	41.37	62.31	125.8	116.92	94.25	502.98	243.48	275.14	279.43	261.5

6. The Committee reiterated that the State Government while submitting the new project proposals under NESIDS (OTRI) should provide the details regarding operationalization, maintenance and sustainability of the project along with all statutory clearances as per Annexure-B for Concept Notes and Annexure-C for DPRs, as per the Comprehensive guidelines of NESIDS (OTRI) issued vide O.M. no. NEC-11/14/2022-UNDER SECRETARY(A) – E.com no. 118108 dated 26.09.2025.

7. All concerned Line Ministries and NITI Aayog were requested to expedite their comments for the project proposals those are being forwarded to them and furnish the same on time so that final decisions can be taken in the meetings without further delaying the process.

Lastly, the meeting ended with a vote of thanks to the Chair.



Annexure-I**List of Participants**

60th Meeting of **EIMC of NESIDS(OTRI)** held on **29.09.2025 at 11:45 AM** under the Chairmanship of Secretary, MDoNER at Jodhpur Officers Hostel, Pandara Road, India Gate, New Delhi-110003.

Sl. No.	Organization	Officers attended
1	Members Of The EIMC Of NESIDS(OTRI)/Their Representatives	Shri Chanchal Kumar, Secretary, MDoNER – In Chair
		Shri. D.P. Wahlang, Chief Secretary, Govt. of Meghalaya, on VC
		Shri Khilli Ram Meena, Chief Secretary, Govt. of Mizoram, On VC
		Shri Shantanu, Additional Secretary, MDoNER
2	Govt. of Arunachal Pradesh	Shri Ankur Garg, Commissioner (Planning & Investment), on VC
		Shri R.K Sharma, Secretary (Planning & Investment), on VC
		Smti. POUNG BORING, Director (Project Coordination), on VC
		Shri Subu Tacho, Superintending Engineer, PWD, on VC
		Shri Sanjay Kumar Phukan, Joint Director (PC), on VC
		Ms. Nani Neha - Research Officer (PC), on VC
		Shri Shaji P. Baby, - Senior Estimator, PWD, on VC
3	Govt. of Meghalaya	Dr. Vijay Kumar D., Commissioner & Secretary, Planning Investment Promotion & Sustainable Development/ Tourism Department, on VC
		Shri. P. Bakshi, Commissioner & Secretary, Public Health Engineering Department, on VC
		Shri. K. Hynniewta, Joint Secretary, Planning Investment Promotion & Sustainable Development/ Tourism Department, on VC
		Shri. B.D.G. Lyngdoh, Under Secretary, Planning Investment Promotion & Sustainable Development/ Urban Affairs Department, on VC
		Shri. T.S. Momin, Research Officer, Planning Investment Promotion & Sustainable Development/ Urban Affairs Department, on VC
4	Govt. of Mizoram	Shri Lalmalsawma Pachuau, Secretary, Planning Dept., on VC

		Shri Hrangthanga Zote, E-in-C, PWD (Building), on VC
		Dr. Lalrinchhana, Principal Adviser-Cum-Additional Secretary, Planning Department, on VC
		Dr. Ruth Lalmuanpuii, Joint Director, DHME, on VC
		Smt. Angela Zothanpuii, Director, School Education Department, on VC
		Smt. Lalnunmawii Ralte, Joint Secretary, Directorate of Nursing, on VC
		Smt. F Laltlangmawii, Asst. Director, Directorate of Nursing, on VC
		Smt. Loicy Lalhmingchhuangi, Nursing Officer, Directorate of Nursing, on VC, on VC
		Shri Lalrohluia, Joint Secretary, GAD (Aviation), on VC
		Smt. Biakthansangi Hrahsel, Deputy Adviser-Cum-Deputy Secretary, Planning Department, on VC
		Shri H Lalengzauva, Research Officer, Planning Department, on VC
		Smt. Laldawnghiani, Research Officer, School Education Dept., on VC
		Shri Lalmalsawma Pachuau, Secretary, Planning Dept., on VC
5	Govt. of Nagaland	Shri Nungsangwapang, Secretary, Planning Department, on VC
		Smt. Vilhouhuonuo Sachu, Addl. Development Commissioner, Planning Department, on VC
		Shri Imlikokba Longkumer, Asst. Development Commissioner, Planning Department, on VC
		Shri Megolhu Dolie, Addl. Director, Youth Resources & Sports, on VC
		Shri Swedi Kiso, Executive Engineer, Youth Resources & Sports, on VC
		Smt. Adela Moa, Director, Art & Culture, on VC
		Shri Talitemsu Jamir, Ex. Eng. Art & Culture, on VC
		Dr. Tolto Metha, Team Leader, NBDA, on VC
		Shri H.Vihokhe Sema, Addl Chief Engineer, Roads & Bridges, on VC
		Shri Neilabeizo, S. E Roads & Bridges, on VC
6	NEC	Shri Satinder Kumar Bhalla, Secretary, on VC
7	NITI Aayog	Shri Mohd. Zubair Ali Hashmi, Director, on VC
8	Ministry of External Affairs	Shri Rajesh Kumar Singh, Under Secretary (NE), on VC
9	Department for Promotion of Industry & Internal Trade	Shri Arun Kumar, Under Secretary, on VC
10	Ministry of Housing and Urban Affairs	Dr. Ramakant, Deputy Advisor, on VC
11	Ministry of Health and	Shri Ashutosh KumarAgrawal, Under Secretary, on VC

	Family Welfare	
12	Ministry of Civil Aviation	Ms. Jyoti Prakash singh, Under Secretary, on VC
13	Ministry of Micro, Small and Medium Enterprises	Ramesh Yadav, Director, on VC
14	Department of Sports	Shri O.P. Chanchal, Under Secretary, on VC
15	Department of School Education	Shri Tej Pal Singh, Under Secretary, on VC
16	Ministry of DoNER	Shri Silabhadra Das, Deputy Secretary
		Shri Sandeep Verma, Deputy Secretary
		Shri Sunil Kumar Jain, Executive Engineer
		Shri Mahipal Yadav, Under Secretary
		Shri Anil Kumar, Consultant
		Shri Yograj, Consultant