

Comp. No.:121151
File No.: Infra-11/29/2024-O/o DS(SDM)
Government of India
Ministry of Development of North Eastern Region

Level-IV, East Block-10,
R.K. Puram, New Delhi-110066.
Dated: 24th September, 2024.

OFFICE MEMORANDUM

Subject: Minutes of the 10th Empowered Inter-Ministerial Committee (EIMC) Meeting of PM-DevINE Scheme held on 10.9.2024 at Vigyan Bhawan Annexe, New Delhi.

The undersigned is directed to refer the subject mentioned above and to forward herewith a copy of the minutes of the 10th meeting of EIMC of PM-DevINE Scheme held on 10th September, 2024 under the Chairmanship of Secretary, Ministry of Development of North Eastern Region (MDoNER) at the Vigyan Bhawan Annexe, New Delhi, for kind information and necessary action please.

2. This issues with the approval of the Competent Authority.

Encl: As above.



(Sachin)
Section Officer
Email: sachin.92@gov.in

To

1. Chief Executive Officer, NITI Aayog, NITI Bhawan, Sansad Marg, New Delhi-110001.
2. Home Secretary, Ministry of Home Affairs, North Block, New Delhi-110001
3. Foreign Secretary, Ministry of External Affairs, South Block, New Delhi- 110011.
4. Secretary, Department for Promotion of Industries and Internal Trade (DPIIT), New Delhi
5. Chief Secretaries of North Eastern States.
6. Secretaries of Cenral Ministries/ Departments (as per list attached).
7. Additional Secretary & Financial Adviser, Ministry of DoNER, New Delhi-110011.
8. Secretary, North Eastern Council (NEC), Shillong, Meghalaya.
9. Joint Secretary (PM-DevINE), MDoNER, Ministry of DoNER, New Delhi-110011.
10. Joint Secretary (Infrastructure Wing), Ministry of DoNER, Vigyan Bhawan Annexe, New Delhi-110011.
11. Joint Secretary (Primary Livelihood Wing), Ministry of DoNER, Vigyan Bhawan Annexe, New Delhi-110011.
12. Planning Secretaries of North Eastern States.
13. Financial Advisor, NEC, Shillong
14. Advisor (Planning), NEC, Shillong
15. CMD, NEDFi, Guwahati

16. Managing Director, NEHHDC
17. Director, NESAC
18. Director General, NECTAR
19. Managing Director, AMTRON, Guwahati.
20. Director, Dr D. Borooah Cancer Institute, Guwahati.
21. Managing Director, NERAMAC.

Copy for information to:

1. PS to Hon'ble Minister, Ministry of Development of North Eastern Region, New Delhi-110011.
2. APS to Hon'ble Minister of State, Ministry of Development of North Eastern Region, New Delhi-110011.
3. Sr. PPS to Secretary, Ministry of DoNER, Vigyan Bhawan Annexe, New Delhi-110011.
4. DS, IFD/ DS(SDM) Ministry of DoNER, New Delhi.
5. Sr. Technical Director (NIC), Ministry of Development of North Eastern Region, New Delhi-110011.
6. EE, Infrastructure Wing, MDoNER.

List of Ministries/Departments

1. Ministry of Civil Aviation, New Delhi.
2. Ministry of Culture, New Delhi.
3. Ministry of Corporate Affairs, New Delhi.
4. Ministry of Environment Forest and Climate Change, New Delhi.
5. Ministry of Health & Family Welfare, New Delhi.
6. Ministry of Housing & Urban Affairs, New Delhi.
7. Ministry of Micro, Small & Medium Enterprises, New Delhi.
8. Ministry of New & Renewable Energy, New Delhi.
9. Ministry of Power, New Delhi.
10. Ministry of Science and Technology, New Delhi.
11. Ministry of Skill Development & Entrepreneurship, New Delhi.
12. Department of Space.
13. Ministry of Textiles, New Delhi.
14. Ministry of Tourism, New Delhi.
15. Department of Expenditure, Ministry of Finance.

Ministry of Development of North Eastern Region

Minutes of the 10th Empowered Inter-Ministerial Committee (EIMC) Meeting of PM-DevINE scheme held on 10.9.2024 at Vigyan Bhawan Annexe, New Delhi.

The Tenth meeting of the Empowered Inter-Ministerial Committee (EIMC) for the PM-DevINE scheme was held on 10th September, 2024 at Vigyan Bhawan Annexe, New Delhi. The meeting was chaired by the Secretary, Ministry of Development of North Eastern Region (MDoNER) and aimed to deliberate on the project proposals submitted by the North Eastern States and Other agencies for implementation. The meeting was attended by Chief Secretaries and Senior Officials from the North Eastern States, as well as Senior Officers from concerned Central Ministries/Departments and NITI Aayog. The list of participants is at **Annexure**.

2. At the outset, Joint Secretary, In-charge PM-DevINE Scheme, MDoNER welcomed all Officers present physically and virtually. Briefing the purpose of the meeting, with the permission of the Chair, she made the presentation on the issue-wise agenda. It started with the confirmation of the minutes of the last EIMC meeting held on 6.5.2024, followed by scrutiny of new candidate projects/ review of ongoing projects, and pending issues with the states and central agencies. A summary of agenda-wise discussions and decisions taken by the EIMC, is as follows:

Agenda I: Confirmation of the minutes of the last EIMC meeting:

Minutes of the 9th EIMC meeting, held on 6.5.2024 were issued on 5th June, 2024. As no comment was received on the minutes, the minutes of last meeting were considered as confirmed.

Agenda-II Action Taken Report on the decision of the last meeting:

Under PM-DevINE, new proposals for 11 projects and DPRs of 01 project were placed in 9th meeting of EIMC held on 6.5.2024, which are related to various sectors such as social development, livelihood and infrastructure. The DPR and new Project Proposals were deferred for want of documents/ comments of the NITI Aayog / concerned Line Ministries. Further, necessary coordination with the user agencies and the line ministries were carried out and the gaps were addressed.

Agenda III – Proposal for Approval of DPR (5 Projects)

| Sl. | State/ Agency | Title of the Proposed Project | Deliberations | Decision |
|-----|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|
| 1. | Manipur | Providing super specialty and assured specialty health care in remote and hill districts (Infrastructure & Equipment) in Manipur (Rs. 106.84 Crore) | <p>DPR was shared with M/o H&FW and NITI Aayog.</p> <p>NITI Aayog and Ministry of Health & Family Welfare have supported the proposal.</p> <p>Chief Secretary, Manipur requested the EIMC to approve the project.</p> | Recommended for approval |
| 2.. | Meghalaya | Development of Sky-walk and Tourist Hub at Mawkdok, Sohra, Meghalaya (Rs. 51.73 Crore) | <p>DPR was shared with M/o Tourism and NITI Aayog.</p> <p>NITI Aayog supported the proposal advising the SG to clearly indicate the aspects of maintenance and operationalization of the project.</p> <p>State Govt. Stated that the project has huge potential to generate revenue & there won't be any difficulty to run the project in PPP mode. Also the SG assured to operate the project on its own in case of non-availability of pvt. players.</p> <p>NITI Aayog expressed its no objection for the project.</p> <p>M/o Tourism stated that there should not be any</p> | Recommended for approval. |

| | | | | |
|----|----------|--------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|
| | | | <p>duplicity with the two projects that have been sanctioned in Sohra district under Swadesh Darshan 2.0 Scheme.</p> <p>The State Govt. clarified that the present proposal under PM-DevINE is 30 km away from the projects sanctioned by M/o Tourism and hence there is no duplicity among these three projects.</p> <p>Thereafter, M/o Tourism extended its support to the proposal and expressed that the formal letter will be sent within one week.</p> | |
| 3. | Nagaland | 50 Bedded Hospital at District Headquarter Peren (Rs. 50.00 Crore) | <p>DPR was shared with M/o H&FW and NITI Aayog.</p> <p>NITI Aayog made certain observations on the proposal including cost aspects.</p> <p>State Govt. submitted that the cost of construction is very high in the area due to the remoteness of the area resulting high transportation cost.</p> <p>The State Govt. was advised that the cost estimates should be based on the latest applicable SoR.</p> | To be placed in the next EIMC meeting. |

| | | | | |
|----|-----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|
| | | | <p>The SG was asked to respond to the observations of the NITI Aayog immediately.</p> <p>MoHFW stated that their support would be conveyed by 17th September, 2024.</p> | |
| 4. | Sikkim | <p>Gap funding for the proposed Medical College at Sichey, East Sikkim for Annual Intake of 100 Students (Rs. 170.00 Crore).</p> <p>[Total project cost is Rs. 555.31 crore]</p> | <p>The DPR was shared with M/o H&FW and NITI Aayog.</p> <p>M/o Health & FW had conveyed its no objection on the proposal.</p> <p>State Govt. submitted that para-wise reply to the NITI Aayog observations have already been submitted.</p> <p>NITI Aayog stated that comments will be submitted by the end of this week.</p> | To be placed in the next EIMC meeting. |
| 5. | IICA, M/o Corporate Affairs | <p>Establishment of Campus of Indian Institute of Corporate Affairs (IICA) at Shillong (Rs. 100.95 Crore)</p> | <p>The DPR was shared with NITI Aayog.</p> <p>M/o Corporate Affairs while supporting the proposal submitted that all the information required by NITI Aayog have already been uploaded on the PVS portal. Further clarified that the cost estimates are as per the applicable CPWD SoR.</p> <p>NITI Aayog stated that the comments will be submitted by 17.9.2024.</p> | To be placed in the next EIMC meeting. |

Agenda IV – Proposals for In-principle Approval (5 proposals):

| Sl. | State/ Agency | Title of the Proposed Project | Deliberations | Decision |
|-----|-------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|
| 1. | Arunachal Pradesh | State of The Art Infrastructure for Tawang Academy of Hospitality and Tourism related Skills, in Tawang District, Arunachal Pradesh (Rs. 98.90 Crore) | <p>Concept Note was shared with M/o Tourism and NITI Aayog.</p> <p>State Govt. wants to withdraw the proposal in view of prioritizing the ALG project over this project; and there has been a cost escalation for Construction of Advance Landing Ground at Dirang (more than Rs.900 crore).</p> <p>The SG was advised to keep in view that the maximum support under PM-DevINE for a project can be up to Rs.500 crores only. Further, the proposals under the scheme are to be posed limiting to the allocated outlay share of the State.</p> | The State Govt. was allowed to withdraw the proposal. |
| 2. | Manipur | Construction of Manipur International Convention Centre, Imphal Phase-I (Rs. 167.00 Crore) | <p>The Concept Note was shared with M/o Tourism, M/o Culture, MoHUA, and NITI Aayog.</p> <p>M/o Tourism, M/o Culture, and MoHUA have supported the proposal.</p> <p>NITI Aayog wanted the State Government to explore if the requirements can be met by upgrading the existing convention centre,</p> | <p>State Govt. is to submit its comments to NITI Aayog for reconsideration.</p> <p>To be placed in the next EIMC meeting.</p> |

| | | | | |
|--|--|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| | | | <p>Responding to this the Chief Secretary, Manipur clarified that the existing Convention Centre is more than 13 years old and was constructed keeping in view of the population of 2011 and business activities then. However there has been a substantial increase in business activities in IT, Tourism Industries, MSMEs/ Entrepreneurship/ start-ups and public events with course of time.</p> <p>The existing Convention Centre at Imphal City offers a seating capacity of 500 and lacks multiple seating arrangements, catering to the needs of small & medium business needs and requirements of organization of large public meetings/events, forcing business unit to go out of Manipur to organize the meetings.</p> <p>Whereas, the proposed new Convention Centre offers different units of varied capacities to meet up this gap. Secondly, this is located close to important facilities like Industrial Park, IT SEZ, Unity Mall, etc, making it</p> | |
|--|--|--|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|

| | | | | |
|----|-----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|
| | | | <p>a more suitable option for the desired purpose.</p> <p>In view of the justification of the SG, NITI Aayog was requested to re-consider the proposal.</p> | |
| 3. | Meghalaya | <p>Gap funding for Unity Mall, New Shillong Township, Umsawli, Meghalaya, (Rs. 87.93 Crore).</p> <p>[Total cost of project is Rs.220 crore]</p> | <p>Concept Note was shared with DPIIT, M/o Textiles, M/o Culture, MoHUA and NITI Aayog</p> <p>It was mentioned that DPIIT has advised to obtain comments of D/o Expenditure, which are awaited.</p> <p>The Commissioner & Secretary, Meghalaya stated that M/o Finance's support will be followed up by them.</p> <p>NITI Aayog desired a presentation to be made by Govt. of Meghalaya before NITI Aayog. SG agreed to do the same.</p> | To be placed in the next EIMC meeting. |
| 4. | Meghalaya | <p>Construction of 2 x 50 MVA, 132/33kV Substation at Mawkhan, East Khasi District, Meghalaya, along with the construction of 132kV D/C Saiseij-Mawkhan Line and GIS Bay at Saiseij Meghalaya. (Rs. 92.50 Crore)</p> | <p>Concept Note was shared with M/o Power and NITI Aayog.</p> <p>M/o Power was of the opinion that 2 x 25 MVA will suffice the need instead of 2x50 MVA.</p> <p>Responding to this the State Govt. stated that the project is planned for the upcoming new township</p> | To be placed in the next EIMC meeting. |

| | | | | |
|----|-------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|
| | | | <p>being developed near to Shillong, where many more huge institutions like IICA are coming up. Thus, the proposal is formulated foreseeing the future needs of this city. However, the SG will further examine the capacity of the substation.</p> <p>M/o Power was asked to furnish their comments formally.</p> <p>NITI Aayog was also asked to furnish their comments in view of the response of the SG.</p> | |
| 5. | NESAC | Project Proposal on Setting up of Regional Drone Innovation Facility (RDIF) at NESAC (Rs.50 Crore) | <p>The Concept Note was shared with D/o Space, M/o Civil Aviation, NEC and NITI Aayog.</p> <p>NESAC submitted that there have been changes in the components of the proposal, therefore, the file is submitted to Deptt. of Space for approval.</p> <p>NESAC was advised to submit the DPR of the proposal (if prepared) along with the concept note for its consideration under a single stage approval process.</p> <p>NESAC assured that the DPR will be submitted by the end of the month.</p> | To be placed in the next EIMC meeting. |

Agenda V – DPRs awaited from the States/ Central Agencies

| Sl. | State / Central Agency | Title of the proposed project | Deliberations | Decision |
|-----|------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|
| 1. | Arunachal Pradesh | Construction of Advance Landing Ground (ALG) at Anini (Rs. 183.0 Cr.) and at Dirang (Rs. 225.42 Cr.) in Arunachal Pradesh (Rs. 408.42 Crore) | <p>State Govt. stated that there is a huge escalation in the cost estimates.</p> <p>The SG was advised to keep in view that the maximum support under PM-DevINE for a project can be up to Rs.500 crore only. Further, the proposals under the scheme are to be posed limiting to the outlay share of the State.</p> | State to expedite submission of DPR/documents. |
| 2. | Meghalaya | Gap funding for Passenger Ropeway at Shillong Peak Ropeway project, Shillong, Meghalaya [Total cost of the project is Rs.116.30 crore] (Rs. 58.79 Crore) | <p>The State Govt. clarified that DPR was prepared by M/s. RITES. Thus, Techno-economic vetting may be exempted.</p> <p>Explaining the norms/due procedures, State Govt. was advised to obtain Techno-economic vetting of the DPR by an Institute of repute and submit the DPR to MDoNER.</p> | The State is to expedite submission of DPR/documents |
| 3. | Nagaland | Multi-specialty hospital in Chumokedemia at Nagaland (Rs. 60.00 Crore) | State Govt. submitted that DPR was sent to IIT, Guwahati for Techno-economic vetting. DPR will be submitted by 15 th September, 2024. | State Govt. to expedite submission of DPR along with requisite documents. |

Agenda VI – Projects whose Work Orders are awaited and miscellaneous issues of sanctioned projects

| Sl. | State / Central Agency | Title of the project | Deliberations | Decision |
|-----|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|
| 1. | Arunachal Pradesh | Establishment of State Cancer Institute at Itanagar, Arunachal Pradesh Project Cost: 217.19 Cr. AFS date: 13-06-2024 Reason for placing in EIMC: Work order awaited from the State | State Govt. submitted that the Tender has been finalized and work will be awarded by 30 th September, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 2. | Manipur | Construction and Equipping of 60 Bedded State Mental Hospital in Manipur. Project Cost: 70.47 Cr. AFS date: 10.02.2024 Reason for placing in EIMC: Work order awaited from the State | The State Government stated that the tender has been finalized and work order will be issued by tomorrow i.e. 11 th September, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 3. | Manipur | Infrastructure Development for Dhanamanjuri University (DMU) Project Cost: 70.00 Cr. AFS date: 13.06.2024 Reason for placing in EIMC: Work order awaited from the State | State Govt. submitted that the Tender has been finalized and work will be awarded by 30 th September, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 4. | Mizoram | Construction of Aizawl By-pass road on Western Side, Mizoram. Project Cost: 500.00 Cr. AFS date: 10.02.2024 | State Govt. submitted that the bidding work will be completed by 30 th September, 2024 and Work Order will be awarded by 1 st November, 2024. | State to award the work order and start the work under intimation to MDoNER. |

| | | | | |
|----|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|
| | | Reason for placing in EIMC: Work order awaited from the State | | |
| 5. | Nagaland | <p>Educational Infrastructure/ facility Development in Polytechnics in Nagaland</p> <p>Project Cost: 34.50 Cr. AFS date: 13.06.2024 Reason for placing in EIMC: Work order awaited from the State</p> | State Govt. submitted that they have already awarded the work of Rs. 17.00 Crore and for the remaining amount work will be awarded by 30 th September, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 6. | Nagaland | <p>Upgradation of the Radiation Oncology Centre at CIHSR in Nagaland</p> <p>Project Cost: 30.00 Cr. AFS date: 13.06.2024 Reason for placing in EIMC: Work order awaited from the State</p> | State Govt. submitted that Bid Evaluation has been completed and the work will be awarded by 25 th September, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 7. | Tripura | <p>Establishment of 200 bedded MCH (Maternal & Child Health) wing at AGMC & GBP Hospital, Tripura</p> <p>Project Cost: 192.09 Cr. AFS date: 23-01-2024 Reason for placing in EIMC: Work order awaited from the State</p> | State Govt. submitted that the Tender has been opened and the work will be awarded by 1 st week of October, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 8. | Tripura | <p>Setting up of Integrated Rehabilitation Centre for drug addicted at a total cost of Rs.121.90 crore, Tripura</p> <p>Project Cost: 86.12 Cr. AFS date: 23-01-2024</p> | State Govt. submitted that the work order will be issued by 25 th September, 2024. | State to award the work order and start the work under intimation to MDoNER. |

| | | | | |
|-----|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|
| | | Reason for placing in EIMC: Work order awaited from the State | | |
| 9. | Tripura | Establishment of Dental College at Agartala, Tripura Project Cost: 202.00 Cr. AFS date: 24-01-2024 Reason for placing in EIMC: Work order awaited from the State | State Govt. submitted that the Tender has been opened and the work will be awarded by 1 st week of October, 2024. | State to award the work order and start the work under intimation to MDoNER. |
| 10. | BBCI | Establishment of Dedicated Services for the Management of Pediatric and Adult Haemato-lymphoid Cancers in North East India, Guwahati Project Cost: 129.00 Cr. AFS date: 31.05.2023 Reason for placing in EIMC: BBCI has submitted the proposal for condonation of delay. However, there is a change of scope of work. | BBCI has submitted certificate of Technical vetting of revised proposal by IIT Guwahati for the safety and stability of the structure. PD to examine the documents submitted by the BBCI. | To be placed in the next EIMC meeting. |

3. The Chairperson of the EIMC advised the State Governments to pose additional and **impactful** projects in line with the Scheme guidelines restricting within their balance share of indicated outlays under the scheme.

4. The line ministries were also requested to submit their comments on the project proposals expeditiously, facilitating timely decision making by the EIMC.

The meeting ended with a vote of thanks to the Chair.

Annexure

List of the participants to the 10th meeting of the Empowered Inter-Ministerial Committee (EIMC) of Prime Minister's Development Initiative for North Eastern Region (PM-DevINE) scheme held on 10.09.2024 at Vigyan Bhawan Annexe, New Delhi

| LIST OF PARTICIPANTS ATTENDED THE 10TH EIMC MEETING OF PM-DEVINE HELD ON 10.09.2024 | | | |
|--------------------------------------------------------------------------------------------|-------------------------------------|-------------------------------|--------------------------------------|
| Sl.No. | Ministry/Department/State | Name | Designation |
| 1 | Ministry of DoNER | Shri Chanchal Kumar | Secretary - In Chair |
| 2 | Govt. of Meghalaya | Dr. Vijay Kumar | Commissioner & Secretary, Planning |
| 3 | Govt. of Tripura | Shri L.T. Darlong | Secretary, Planning |
| | | Shri Udayan Sinha | Addl. Secy. Planning |
| | | Shri Bhaskar makopa | Dy. Director Planning |
| 4 | NITI Aayog | Shri Yugal Joshi | Program Director |
| | | Shri Devdarshan Chetia | Young Professional |
| | | Smt. Kavya Rajendran | Consultant |
| 5 | Ministry of Health & Family Welfare | Shri Ashutosh Kumar Agrawal | Under Secretary |
| 6 | M/o Textiles | Shri Nipun Pande | JDC Handloom |
| | | Shri Bharat Bhushan | AD, Handloom |
| 7 | MSDE | Shri Amresh Kr. Jha | Deputy Secretary |
| 8 | M/o External Affairs | Shri Rushal Garg | Under Secretary, ED |
| 9 | M/o Culture | Shri Karan Singh Tanwar | Deputy Director |
| | | Shri Mohit Singh Rawat | Section Officer |
| 10 | M/o Corporate Affairs | Shri Sanjay Jain | Director |
| | | Shri Debarun Kalita | OSD, IICA |
| 11 | M/o Power | Shri Naorem Indra Kumar Singh | Under Secretary |
| 12 | NECTAR | Shri Krishna Kumar | Advisor (T) |
| 13 | MDoNER | Shri Asit Gopal | AS & FA |
| | | Shri Shantanu | Joint Secretary |
| | | Ms. Monalisa Dash | Joint Secretary (Incharge PM-DevINE) |
| | | Shri S.D. Meena | Deputy Secretary |
| | | Shri Sandeep Verma | Deputy Secretary |
| | | | |
| | | Shri Sunil Kumar Jain | Executive Engineer |
| | | Shri Sachin | Section Officer |

List of participants attended meeting through VC

| S. No. | Ministry/Department/ State | Name | Designation |
|--------|-------------------------------|---------------------------------|--------------------------------------------------------|
| 1. | Govt. of Arunachal Pradesh | Shri Manish Gupta | Chief Secretary |
| 2. | Govt. of Assam | Shri Biswaranjan Samal | Additional Chief Secretary |
| 3. | Govt. of Manipur | Dr. Vineet Joshi | Chief Secretary |
| 4. | Govt. of Mizoram | Dr. Renu Sharma | Chief Secretary |
| | | Shri Alexander V Chongthu | <i>Addl. Resident Commissioner</i> |
| 5. | Govt. of Nagaland | Shri Anoop Khinchi | Commissioner & Secretary, H & FW |
| | | Shri I. Kitto Zhimomi | Development Commissioner/ Comm. Secy, Planning |
| | | Smt. S.Tainiu, | Addl. Secy., Health & FW |
| | | Shri Lanuwapang | Addl. Secy., Planning |
| | | Dr. Kika | Jt, Director, Health & FW |
| | | Shri Imlikokba | ADC, Planning |
| 6. | Govt. of Sikkim | Shri V.B. Pathak | Chief Secretary |
| 7. | Govt. of Tripura | Shri Brijesh Pandey, IAS | Secretary, Govt. of Tripura |
| | | Shri Gitte Kirankumar Dinkarrao | Secretary, Health & Family Welfare Department |
| | | Er. Rajib Debbarma | Chief Engineer, PWD(R&B) |
| 8. | MeitY | Shri Bailochan Gahan | Dy. Director |
| 9. | MHA | Shri A.K. Dhyani | Director (NE) |
| 10. | MEA | Shri V.V.S. Ramakrishna | Under Secretary |
| 11. | MSME | Dr. Arti Singh Katiyar | Asstt. Director |
| 12. | M/o Tourism | Mr. Ajeet Kr Tyagi | Assistant Director Destination Development Division |
| | | Ms. Gargi Mittal | Assistant Director Monitoring and Coord. Division |

| | | | |
|-----|-----------|--------------------------------|---------------------------------|
| 13. | M/o H &FW | Smt. Anuradha Ramakrishna | Under Secretary |
| 14. | M/o Power | Shri Om Kant Shukla | Director |
| 15. | M/o EFCC | Shri Sunil Sharma | Joint Director |
| 16. | DPIIT | Shri Sher Singh Meena | Under Secretary |
| 17. | BBCI | Dr. Mouchumee Bhattacharyaa | Deputy Director |
| 18 | AMTRON | Shri Pratik | Financial Management Consultant |
| 19. | NESAC | Dr. S.P. Aggarwal | Director, NESAC |
