


No: Coord-14/27/2020-O/o US (NLCPR)
Government of India
Ministry of Development of North Eastern Region

East Block-10, Level-IV,
R.K. Puram, New Delhi-110066.
Dated: 11.09.2020

OFFICE MEMORANDUM

Subject: Minutes of the 23rd meeting of Inter Ministerial Committee (IMC)/NESIDS Committee held on 03.09.2020 at 09:15 a.m. in the Committee Room (Room No. 243-A), Vigyan Bhawan Annexe, New Delhi under the Chairmanship of Secretary, MDoNER.

The undersigned is directed to forward herewith minutes, as approved by the Competent Authority, of the 23rd Meeting of the Inter Ministerial Committee (IMC)/NESIDS Committee held under the Chairmanship of Secretary, MDoNER on 3rd September, 2020 at 09.15 a.m. in the Committee Room 'A' at Vigyan Bhawan Annexe, New Delhi for information and necessary action.


(A. K. Pandey) 11.09.2020

Under Secretary to the Govt. of India
Email: akhilesh.pandey13@nic.in

Encl.: As above.

Copy to:-

- i. Chief Executive Officer, NITI Aayog, Yojana Bhawan, Sansad Marg, New Delhi-110001.
- ii. Secretary (Home), Ministry of Home Affairs, North Block, New Delhi-110001.
- iii. Secretary (Expenditure), Department of Expenditure, Ministry of Finance, North Block, New Delhi-110001.
- iv. Foreign Secretary, Ministry of External Affairs, South Block, New Delhi-110011.
- v. Secretary, Ministry of Health & Family Welfare, Nirman Bhawan, New Delhi-110011.
- vi. Secretary, Ministry of Road Transport & Highways, Transport Bhawan, 1, Parliament Street, New Delhi-110001.
- vii. Secretary, Ministry of Power, Shram Shakti Bhawan, Rafi Marg, New Delhi - 110001.
- viii. Secretary, Ministry of Tourism, Transport Bhawan, 1, Parliament Street, New Delhi-110001.
- ix. Secretary, Ministry of Civil Aviation, Rajiv Gandhi Bhawan 110003, Block B, Safdarjung Airport Area, New Delhi.

- x. Secretary, Department of Higher Education, Ministry of Education, Shastri Bhawan, New Delhi-110001.
- xi. Secretary, Ministry of Rural Development, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi - 110001.
- xii. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, New Delhi-110011.
- xiii. Joint Secretary & Financial Adviser, Ministry of DoNER.
- xiv. Joint Secretary (NLCPR), Ministry of DoNER

Copy to:-

Chief Secretaries of Arunachal Pradesh, Manipur, Mizoram, Sikkim and Tripura

Copy also to:-

- i. OSD to Hon'ble Minister of State (I/C), MDoNER.
- ii. Superintending Engineer (TW), MDoNER.
- iii. Director(RC)/DS(IFD), MDoNER.
- iv. Sr. Technical Director (NIC), MDoNER.
- v. PPS to Secretary, MDoNER.
- vi. Web Manager, MDoNER.

Minutes of the 23rd meeting of Inter Ministerial Committee (IMC)/NESIDS Committee held on 03.09.2020 at 09:15 a.m. in the Committee Room (Room No. 243-A), Vigyan Bhawan Annexe, New Delhi under the chairmanship of Secretary, Ministry of DoNER.

1. The 23rd meeting of Inter-Ministerial Committee (IMC)/NESIDS Committee was held on 03.09.2020 at 09:15 a.m. to discuss:
 - a. Project proposals received from State Governments of Arunachal Pradesh, Manipur, Mizoram, Sikkim and Tripura for selection;
 - b. Two projects of State Government of Arunachal Pradesh and one project of State Government of Mizoram, for change in scope;
 - c. One project of State Government of Manipur for condonation of delay in award of work; and
 - d. One project each of Government of Manipur and Sikkim for dropping of the project.

Chief Secretaries of Arunachal Pradesh, Manipur, Mizoram, Sikkim and Tripura co-chaired the meeting. List of participants is at **Annexure I**.

2. In the introductory remarks before taking up the specific agenda items for discussion, Secretary, MDoNER drew the attention of Chief Secretaries and other officials of State Governments (SGs) towards recent instructions of Department of Expenditure (DoE) regarding conditions to be met for releasing further funds under NLCPR/NESIDS etc. (which have been conveyed to the State Governments through various letters in particular letters dated 24.08.2020; 27.08.2020; 31.08.2020; D.O. letter dated 16/07/2020 and 05/08/2020) and informed the Chief Secretaries that due to non-receipt of complete Implementing Agency (IA)-wise details, as required under these letters, IFD/CCA office MDoNER has stopped all further releases. He requested all the Chief Secretaries and other SG officers present to send these details without any further delay to enable MDoNER to release further funds to the States. The main conditions to be fulfilled are summarized below:

- a. The States should register the concerned IAs on PFMS, roll out EAT Module for them and release funds to them only through PFMS/EAT module.
- b. Implementing Agency wise details of unspent balances and pending UCs should be furnished in respect of the projects entrusted to them under various schemes of MDoNER.
- c. Implementing Agency wise details of interest earned on the unspent balance out of funds released to them under various schemes/projects of MDoNER should be furnished.

- d. Efforts should be made to obtain all the pending UCs with IAs/State Governments with a view to bring them to zero level within a reasonable short period and also to reduce unspent balances to the least possible level.
- e. List of ongoing and unclosed projects sanctioned under NESIDS/NLCPR, along with their physical/financial progress, date of sanction, approved cost, date of completion and status of UC should be furnished.

3. Thereafter, the committee took up each of the projects for detailed discussion and recommendations as detailed below:

ARUNACHAL PRADESH

4. Project proposal of Government of Arunachal Pradesh - Proposal for "Procurement of equipment for District Hospitals & CHCs (Pakke Kessang, Likabali, Basar, Shi Yomi, Boleng, Raga, Doimukh, Palin, Koloriang, Daporijo, Anini, Roing, Anjaw and Longding) in Arunachal Pradesh" under NESIDS - For Selection.

4.1 The Chief Secretary, Arunachal Pradesh, along with Officials of Health and Planning Department of State Govt. participated in the meeting through Video Conferencing (VC). The State Govt. gave a detailed explanation on the salient features of the proposal

4.2 The project proposal of Arunachal Pradesh was forwarded to Ministry of Health & Family for comments. MoH&FW has made certain observations on the proposal. The comments received from State Government were forwarded to MoH&FW. The representative present during the meeting informed that the comments of State Government have been just received and forwarded to their technical team, after their examination further comments would be offered. State Government stated that there would not be any duplication in the components of the projects. They further stated that most of the equipments are basic in nature. The requirement of infrastructure and HR for proper utilization of equipments has also been taken care by the State.

4.3 In view of the observations and justification by the State Government, the Committee decided that State Government may work out the detailed examination of all the required equipments and requisite infrastructure and HR. The equipments included in any other schemes of GoI, if any, may also be excluded from the list of equipments. Since, the project is for procurement of equipments, it should be done in a single phase rather than two phases, as stated in the concept paper.

4.4 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and comments of State Government are at **Annexure IIA and IIB respectively.**

4.5 Representative of the NITI Aayog supported the proposal.

4.6 Committee was informed that observations of IFD/JS&FA MDoNER regarding admissibility of equipments being part of infrastructure under the scheme have been duly responded to in the final agenda notes circulated. The Committee agreed with the same.

4.7 After due consideration of the proposal and detailed deliberations, the Committee recommended the project proposal of State Govt. of Arunachal Pradesh for selection at a tentative cost of Rs.23.51 crore subject to preparation of the DPR in consultation with MoH&FW and incorporation of their suggestions, finalization of cost as per DPR and the condition that MDoNER's share will be restricted to available normative allocation of the State, i.e., Rs.18.18 crore or cost as per DPR, whichever is lower, and balance, if required will be borne by the State Government.

5. Project of Government of Arunachal Pradesh - "Renovation, modernization and improvement of T & D system i/c Sub-Station of Bhalukpong, Kalaktang & Dirang and their adjacent areas in West Kameng district of Arunachal Pradesh" under NLCPR - For change in scope of work.

5.1 The Committee noted that SLEC in the minutes of meeting held on 12.06.2020 has not clearly recommended the change in scope of work in the project after accepting the justification given by the concerned line Department. It was also decided that comments of Ministry of Power should be obtained on the proposal of change in scope of the work.

5.2 The Chief Secretary, Arunachal Pradesh stated that the observations of the Committee will be taken care and the proposal will again be placed in the meeting of SLEC.

5.3 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) is at **Annexure III.**

5.4 After due consideration of the proposal of the State governments and detailed deliberations, the Committee deferred the proposal for change of scope of the project for the next meeting of IMC/NESIDS Committee.

6. Project of Government of Arunachal Pradesh - "Project "Construction of road from Kheti to Dadam (21 KM)" under NLCPR scheme- For change in scope of work.

6.1 The Committee noted that SLEC in the minutes of meeting held on 12.06.2020 has not clearly recommended the change in scope of work in the project after accepting the justification given by the concerned line Department. It was also decided that comments of Ministry of Road Transport & Highways should be obtained on the proposal of change in scope of the work.

6.2 The Chief Secretary, Arunachal Pradesh stated that the observations of the Committee will be taken care and the proposal will again be placed in the meeting of SLEC.

6.3 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) is at **Annexure IV**.

6.4 After due consideration of the proposal of the State governments and detailed deliberations, the Committee deferred the proposal for change in scope of the project for the next meeting of IMC/NESIDS Committee.

MANIPUR

7. Project proposal of Government of Manipur: "Infrastructure Development of a 100 bedded Temporary COVID-19 Hospital at Mayang Imphal in Manipur" under NESIDS - For dropping of the project.

7.1 The project "Infrastructure Development of a 100 bedded Temporary COVID-19 Hospital at Mayang Imphal" in Manipur was selected for funding under NESIDS at a cost of Rs. 53.40 crore during the meeting of IMC/NESIDS Committee held on 23.04.2020. However, the State Govt. conveyed its decision to withdraw this project. **The Committee accepted the request of the State Govt. and recommended to drop the project.**

8. Project proposals of Government of Manipur- For selection

8.1 Against the dropping of above project, the State Govt. forwarded a list of the following six (6) project proposals for F.Y. 2020-21 under NESIDS for selection:-

	Name of the project	Cost (Rs. in crore)
i.	Development of infrastructures for Polo Tourism at foothill of Ibudhou Marjing, Heingang, the founder of modern polo, Imphal East District for	20.30

	promotion of Polo Tourism in the State	
ii.	Construction of District Hospital Imphal West, Phase-I	20.00
iii.	Development of infrastructures for drainage system, pathways, water regulation mechanism, water supply, power supply, hump bridge at the ancient Royal Thangapat for promotion of Hiyang Tannaba and tourism in Manipur	20.02
iv.	Development of Adventure Sports, Tracking, approach road, power and water supply facilities at Bunning Meadow, Tamei, Tamenglong	20.60
v.	Development of Infrastructure for road connectivity, water supply and power supply bridges and canal from Maram to Dzukou valley, Senapati	20.53
vi.	Construction of Road from main road to Chingkhei Ching and Epum pat, drainage, retaining wall, foot steps, power supply and water supply at Khurai, chingkhei ching and Epum pat for promotion of Tourism in Maipur	20.05
	Total	121.50

The committee considered these proposals and observed as follows:-

8.2 Project proposal of “Construction of District Hospital Imphal West, Phase-I”:

8.2.1 The representatives of the State Govt. made a detailed presentation on the proposal before the Committee wherein they briefed that the project “**Construction of District Hospital Imphal West, Phase-I**” at an estimated cost of Rs. 20.00 crore is the phase-I of the composite project of Rs. 73.76 crore. The major components of the proposed work are construction of gynae & general ward; construction of OPD & laboratory block; facilities for emergency & trauma care services and the remaining items of work to be considered in the next phases. Since, the proposal was only for Phase-I, the Committee was of the view that the State Govt. may submit a compact proposal within the ambit of NESIDS Guidelines.

8.2.2 It was therefore decided that the State Government should make a compact proposal, in consultation with the Ministry of Health & Family Welfare, instead of taking up the project in phases. Chief Secretary, Manipur stated that this is one of the priority projects and requested for its selection. He further requested that size of hospital whether 50 bedded or 100 bedded should be left to the judgment of State Government. He agreed for submitting a compact proposal at the DPR/sanction stage in consultation with Ministry of Health & Family Welfare. Hence, it was decided that at this stage, the proposal may only be approved “in-principle” for selection, as the cost of the compact proposal was not known at this stage.

8.2.3 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and copy of PPT by the State Govt. are at **Annexure VA and Annexure VB** respectively.

8.2.4 After due deliberations, the Committee recommended “in - principle” the project proposal “Construction of District Hospital Imphal West, Phase-I” for selection subject to the condition that that the State Govt. of Manipur will consult the Ministry of Health & Family Welfare while preparation of DPR and duly incorporate their suggestions/concerns while finalizing the proposal. Further, the funding from MDoNER would be restricted to normative allocation of the State in case total estimated project cost as per DPR is more than normative allocation and the balance would be borne by the State Government.

8.3 The Chief Secretary, Govt. of Manipur reiterated for consideration of the following two projects proposals for funding under NESIDS stating that these are the next highest proposals in their priority:

	Name of the project	Cost (Rs. in crore)
i.	Development of infrastructures for Polo Tourism at foothill of Ibudhou Marjing, Heingang, the founder of modern polo, Imphal East District for promotion of Polo Tourism in the State	20.30
ii.	Development of infrastructures for drainage system, pathways, water regulation mechanism, water supply, power supply, hump bridge at the ancient Royal Thangapat for promotion of Hiyang Tannaba and tourism in Manipur	20.02
	Total	40.32

8.3.1 After due deliberations, the Committee decided that the above two proposals may be deferred as of now as these require further examination by MDoNER and discussion with State Government officials to establish the eligibility under NESIDS guidelines, and if necessary, State Government may rework on these proposals before resubmitting to this Ministry in due course subject to availability of normative allocation.

8.4 The following three proposals were not considered by the Committee, as prima facie these proposals did not strictly fall under the broad ambit of NESIDS Guidelines:-

	Name of the project	Cost (Rs. in crore)
i.	Development of Adventure Sports, Tracking, approach road, power and water supply facilities at Bunning Meadow, Tamei, Tamenglong	20.60

ii.	Development of Infrastructure for road connectivity, water supply and power supply bridges and canal from Maram to Dzukou valley, Senapati	20.53
iii.	Construction of Road from main road to Chingkhei Ching and Epum pat, drainage, retaining wall, foot steps, power supply and water supply at Khurai, chingkhei ching and Epum pat for promotion of Tourism in Maipur	20.05
	Total	61.18

9. Project of Government of Manipur- “Establishment of Infectious Disease Centre at Porompat, Imphal East in Manipur under NESIDS” - For condonation of delay in issue of award of work

9.1 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and copy of PPT by the State Govt are at **Annexure VIA and Annexure VIB** respectively.

9.2 The project was recommended for sanction at a cost of Rs. 20.04 crore by the 8th IMC/NESIDS Committee meeting held on 19.11.2018. Accordingly, Administrative & Financial Approval and Token Amount of Rs. 10.00 lakhs in this project was issued on 07.12.2018 & 10.12.2018 respectively. The time limit for issue of work order was 07.06.2019. However, State Government awarded the work and issued Notice to proceed with work (NTPW) and work order on 17.02.2020. The State Government requested for condonation of delay in award of work as the work has already been awarded now.

9.3 Considering the fact that since the work has already been awarded by the State Govt., **the Committee recommended to condone the delay in award of work and to process the case for release of subsequent installment.**

MIZORAM

10. Project proposal of Government of Mizoram- “Construction of Two Residential Hostels at Zoram Medical College, Falkawn, Mizoram” under NESIDS- For selection

10.1 Representatives of the State Government stated that this is a very important project and made a detailed presentation on the proposal before the Committee wherein the representatives of the State Govt. briefed that the instant project “**Construction of Two Residential Hostels at Zoram Medical College, Falkawn, Mizoram**” is for construction of RCC type multi-storied residential hostel with a minimum capacity of

160 students i.e. 80 beds for girls and boys in each block, with facilities like mess including kitchen, lift, chowkidar quarters, recreation room and underground water reservoir.

10.2 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and copy of PPT by the State Govt. are at **Annexure VIIA and Annexure VIIB** respectively.

10.3 The Committee also noted that representatives of NITI Aayog and Ministry of Health & Family Welfare have supported the proposal.

10.4 After due deliberations, the Committee recommended the project proposal **“Construction of Two Residential Hostels at Zoram Medical College, Falkawn, Mizoram”** for Selection at an estimated cost of Rs. 20.00 crore.

11. Project proposal of Government of Mizoram- “Improvement & Upgradation of Different facilities at Lengpui Airport, Mizoram” under NESIDS – For selection

11.1 The Committee noted that the State Govt. was left with the balance Normative Allocation under NESIDS for FY 2020-21 of Rs. 19.59 crore only (after selection of the above project). The representatives of the State Govt. made a detailed presentation on the proposal before the Committee wherein the representatives of the State Govt. briefed that the project **“Improvement & Upgradation of Difference facilities at Lengpui Airport, Mizoram”** is for Improvement of Air Connectivity which makes the state more easily accessible. The State Govt. also stated that the Lengpui Airport is owned and being run by the State Govt. of Mizoram and not by the Airport Authority of India.

11.2 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and copy of PPT by the State Govt. are at **Annexure VIIIA and Annexure VIIB** respectively.

11.3 The Committee noted that representatives of NITI Aayog, Ministry of Civil Aviation and Airport Authority of India (AAI) have supported the proposal.

11.4 **After due deliberations, the Committee recommended the project proposal “Improvement & Upgradation of Difference facilities at Lengpui Airport, Mizoram” for selection at an estimated cost of Rs. 30.00 crore subject to the condition that this Ministry shall fund to the tune of their balance Normative Allocation of Rs. 19.59 crore and balance funds shall be borne by the State Govt. from their own resources, as well as**

the condition that while preparing the DPR, the State Govt. will keep on board a representative of Airport Authority of India (AAI) to look into the Technical aspects of the project, crore

12. Strengthening Health Infrastructure for Comprehensive response to possible outbreak of COVID-19 in Mizoram under NESIDS - Change in scope of work

12.1 The project was earlier sanctioned at an approved cost of Rs. 16.16 crore and an amount of Rs. 646.51 lakh has been released as 1st instalment as per approved minutes of 21st IMC/NESIDS Committee meeting held on 23.04.2020. Subsequently, the State Govt. requested to replace some of the items worth of Rs. 88.30 lakh as per following details :-

Sl. No.	Proposed new Items	Qty. Required	Rate	Total (in Rs.)
1	2	3	4	5
1	Truenat Quattro reagents			
	1. BETA COVID for 10 districts	5000 test	Rs. 1344 inclusive of GST	67,20,000
	2. SARA COVID for 10 districts	1100 test	Rs 1232 inclusive of GST 12%	13,55,200
	Sub Total			80,75,640
2	Anti Viral Drugs for Covid-19			
	1. Remdesivir 100mg/vial *200mg IV on day1 *100mg IV for 4 days i.e. 6 vials for per patient amounting to Rs. 23,520/-	192 vials (for 32 patients)	Rs 3500 + 12% GST extra Total : Rs 3920/-	7,52,640
	Sub Total			7,52,640
	Grand Total of 1 & 2			88,27,840

12.2 The request of the state Govt. for change of items was forwarded to Ministry of Health & Family Welfare (MoHFW) for their comments. The representative of MoHFW supported the proposal for change during the meeting.

12.3 The Committee opined that drugs/medicines are more in the nature of consumables, hence these items may not be allowed for funding.

12.4 After due deliberations, the Committee recommended inclusion of the additional item “purchase of Truenat Reagents at a cost of Rs. 80.76 lakh for case detection and diagnosis”, in place of 10,000 Nos. of Rapid Test kits approved at a total cost of Rs. 88.30 lakh, as proposed by the State Govt. This would reduce the cost of the already sanctioned project proposal “Strengthening Health Infrastructure for Comprehensive response to possible outbreak of COVID-19 in Mizoram” to Rs 16.08 crores.

SIKKIM

13. Project proposal of Government of Sikkim - “Upgradation and Re-modelling and Strengthening of existing Transmission & Distribution System of Soreng, Daramdin and its surrounding areas in West Sikkim” under NESIDS - For dropping of the project proposal.

13.1 The project proposal “Upgradation and Re-modelling and Strengthening of existing Transmission & Distribution System of Soreng, Daramdin and its surrounding areas in West Sikkim” in Sikkim was recommended for selection at a cost of Rs. 20.50 crore during the meeting of IMC/NESIDS Committee held on 18.06.2020. However, the Chief Secretary, Govt. of Sikkim requested to consider this project as first priority for next F.Y. 2021-22. Hence, it may be dropped for the current financial year.

13.2 After due deliberation, the Committee accepted the request of the State Govt. and recommended to drop the project “Upgradation and Re-modelling and Strengthening of existing Transmission & Distribution System of Soreng, Daramdin and its surrounding areas in West Sikkim”.

14. Project proposal of Government of Sikkim - “Augmentation of Gyalshing Water Supply Scheme in West Sikkim” under NESIDS - For selection.

14.1 The representative of the State Govt. made a detailed presentation on the proposal before the Committee wherein the representatives of the State Govt. briefed that the instant project is for Augmentation of Water Supply to Gyalshing Nagar Panchayat area from KumbooKhola source by Gravity method. The objective of scheme is to develop proper water supply system to meet long term requirement for the projected population of ultimate year 2045 and also to serve floating population to

encourage Tourist inflow prospects in this area. The scheme also aims to provide safe drinking water to reduce water borne diseases amongst the inhabitants. Through the proposed scheme, urbanization in West district of Sikkim would grow at a faster pace and propel socio-economic prosperities.

14.2 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and copy of PPT by the State Govt. are at **Annexure IXA and Annexure IXB** respectively.

14.3 The Committee also noted that representatives of NITI Aayog and Ministry of Housing & Urban Affairs and AMRUT have supported the proposal.

14.4 After due deliberations, the Committee recommended the project proposal “Augmentation of Gyalshing Water Supply Scheme in West Sikkim” for selection at an estimated cost of Rs. 61.01 crore subject to the condition that this Ministry shall fund to the tune of their Normative Allocation of Rs. 34.99 crore and balance funds shall be borne by the State Govt. from their own resources.

TRIPURA

15. Project proposal of Government of Tripura - Proposal for “Improvement of road from Jatanbari to Mandirghat via Tirthamukh (L-13.775 KM)” under NESIDS- For Selection

15.1 The Chief Secretary, Tripura, along with Officials of State Govt. participated in the meeting through Video Conferencing (VC). The State Govt. gave a detailed explanation on the salient features of the proposal.

15.2 Copy of Final Checklist cum Agenda Notes, as circulated/placed before the committee (along with all its enclosures) and PPT by State Government are at **Annexure XA and Annexure XB** respectively.

15.3 The Committee noted that NITI Aayog and MoRTH have supported the proposal. The Committee opined that written comments of line Ministry may be obtained at the DPR stage.

15.4 After due consideration of the proposal and detailed deliberations, the Committee recommended the project proposal of State Govt. of Tripura for selection at the cost of Rs. 56.45 crore.

16. With the above sanctions/selections, the position of Normative Allocation/ available Allocation of the NER States under NESIDS for FY 2020-21 reflects as under:

(Rs. in crore)

States	Normative Allocation for F.Y. 2020-21	Project sanctioned		Project selected but not yet sanctioned			Available allocation
		(No) III	(Cost) IV	(No) V	(Cost) VI	(DoNER portion of VI) VII	
Arunachal Pradesh	69.87	1	51.69	1	23.51	18.18	0.00
Assam	148.62	1	97.49	0	0.00	0.00	51.13
Manipur	53.40	0	0	1	53.40*	53.40*	0.00
Meghalaya	57.56	1	10.02	1	47.54	47.54	0.00
Mizoram	55.75	1	16.16	2	50.00	39.59	0.00
Nagaland	54.46	1	17.96	0	0.00	0.00	36.50
Sikkim	34.99	0	0	1	61.01	34.99	0.00
Tripura	60.35	0	0	1	56.45	56.45	3.90
Total	535.00	5	193.32	7	291.91	250.15	91.53

* - Exact cost to be determined at the time of preparation of DPR. Further projects from Manipur to be considered after ascertaining the estimated cost of the project as per DPR.

17. The meeting ended with a vote of thanks to the Chairman and all the participants.

Annexure-I

List of Participants

Sl. No.	Organization	Officers attended
1.	Members of Inter Ministerial Committee/NESIDS Committee	1. Dr. Inder Jit Singh, Secretary, M/o DoNER (in chair)
		2. Shri Naresh Kumar, Chief Secretary, Govt. of Arunachal Pradesh (Co-chair)
		3. Shri Rajesh Kumar, Chief Secretary, Govt. of Manipur, on VC (Co-chair)
		4. Shri Lalnunmawia Chuango, Chief Secretary, Govt. of Mizoram, on VC (Co-chair)
		5. Shri S.C. Gupta, Chief Secretary, Govt. of Sikkim, on VC (Co-chair)
		6. Shri Manoj Kumar, Chief Secretary, Govt. of Tripura, on VC (Co-chair)
		7. Shri S.S. Dubey, JS&FA, M/o DoNER, on VC
		8. Shri Saurabh Endley, JS, M/o DoNER
2.	Other Members/Special Invitees from Line Ministries/NITI Aayog	9. Ms. Rubina Ali, JS, Ministry of Civil Aviation, GoI, on VC
		10. Shri Chandra Shekhar Kumar, JS (IISER), Ministry of Education, GoI, on VC
		11. Ms. Nita Kejrewal, JS, Ministry of Rural Development, GoI, on VC
		12. Shri T. Kabilan, Director (NE), NITI Aayog on VC
		13. Shri Shribash Mandal (Chief Engineer), Ministry of Road Transport and Highways, GoI, on VC
		14. Shri R.P. Pradhan, Director, Ministry of Power, GoI, on VC
		15. Shri Elangbam Robert Singh, Director, Ministry of Health & Family Welfare, GoI, on VC
		16. Ms. Sangeeta Mahay, Airport Authority of India, GoI, on VC
		17. Ms. Kim Chongloi, DS, Ministry of Tourism, GoI, on VC
		18. Shri Jeysundhar. D, US (ED & States), Ministry of External Affairs, GoI, on VC
3.	Government of Arunachal Pradesh	19. Shri P.S. Lokhande, Commissioner (P & I), on VC
		20. Shri Himanshu Gupta, Secretary (P & I), on VC

		21. Shri P. Parthiban, Secretary (H&FW), on VC
		22. Shri Millo Pushang, JD (P&I), on VC
		23. Shri Kago Tabiyo, CE RWD, on VC
		24. Shri Bar Takum, CE(P), on VC
		25. Shri Hage Mima, SE, Dirang, on VC
		26. Shri M. Lego, on VC
4.	Government of Manipur	27. Shri Vumlunmang Vualnam, Principal Secretary (Health & FW), Govt of Manipur, on VC
		28. Shri Devesh Deval, Commissioner, Planning & Tourism, on VC
		29. Dr. K. Rajo Singh, Director, Health Services, on VC
		30. Shri W. Ibohal Singh, Director, Tourism Department, on VC
		31. Shri S. Romendra Singh, Chief Engineer, MPHC Ltd, on VC
		32. Dr. Th. Munindro Singh, Director, Planning Department, on VC
		33. Dr. H. Babychand Devi, Additional Director, Health Services, on VC
		34. Dr. R.K. Radhesana Devi, Joint Director, Planning Department, on VC
5.	Government of Mizoram	35. Shri Lalnunmawia Chuaungo, Chief Secretary, Govt of Mizoram, on VC
		36. Dr. C. Vanlalramsanga, Secretary, Planning & Prog. Implementation Department, on VC
		37. Shri Lalrikhuma Sailo, Principal Adviser, Planning & Prog. Implementation Department, on VC
		38. Dr. K. Lalmangaihi, Director, ZMC & Hospital and Medical Education Department, on VC
		39. Shri J Lalhmingliana, Principal Consultant, Civil Aviation Wing, GAD, on VC
6.	Government of Sikkim	40. Shri V B Pathak, ACS cum Development Commissioner, on VC
		41. Shri B Prasad, Secretary, PHE Department, on VC
		42. Shri C R Mishra, CE, PHED, on VC
		43. Shri Ramesh Subba, SE, PHED, on VC
		44. Shri Ujwal Rai, JS, Home Deptt, on VC
		45. Shri P T Bhutia, Planning Officer, P&D Deptt, on VC

7.	Government of Tripura	46. Shri Shashi Ranjan Kumar, Principal Secretary (PWD), on VC
		47. Shri Dipak Chandra Das, Chief Engineer, PWD (R&B), on VC
		48. Shri Kamal Sarkar, Addl. Chief Engineer, PWD(R&B), on VC
		49. Shri A. Roy, Secretary (Planning), on VC
8.	Ministry of DoNER, GoI	50. Shri Ravindra Choudhary, Director
		51. Shri B.N. Prasad, Director
		52. Shri Dibyojit Dutta, Sr. Technical Director (NIC)
		53. Shri G.S. Maheshwal, SE, TW
		54. Shri Purushottam Verma, DS (IFD)
		55. Ms. Kusum Singh, SSO
		56. Shri Mahesh Chander, ASO
		57. Shri Rahul Gupta, ASO